

Indian Point 3
Nuclear Power Plant,
P.O. Box 215
Buchanan, New York 10511
914 739.8200



William A. Josiger
Resident Manager

July 19, 1985
IP3-WDH-1750

Dr. Thomas E. Murley
Regional Administrator
Region I
U. S. Nuclear Regulatory Commission
631 Park Avenue
King of Prussia, PA 19406

SUBJECT: INDIAN POINT 3 NUCLEAR POWER PLANT -
CYCLE 4/5 INSPECTION OF STEAM GENERATORS

Dear Dr. Murley:

Indian Point 3 is presently conducting an eddy current inspection of the steam generators in accordance with plant Technical Specifications. This letter serves as notification that the sample inspections have been classified as Category C-3 as defined by Table 4.9-1 of the Indian Point 3 Technical Specifications since greater than 1% of the tubes inspected were found to be defective. Therefore, a 100% inspection of both legs of the four steam generators is proceeding.

The Authority will submit a follow-up report describing the results of the inspection and request NRC approval for startup after completion of testing and review of the results. Plant heatup is scheduled for September 1, 1985.

Sincerely,


William A. Josiger
Resident Manager

WDH:jmd

cc: Resident Inspector's Office
Indian Point Unit 3
U. S. Nuclear Regulatory Commission
P.O. Box 66
Buchanan, New York 10511

Mr. Don Neighbors
Project Manager Operating Reactors
Branch #1 Division of Licensing
7920 Norfolk Avenue
Bethesda, MD 20014

8507310003 850719
PDR ADDCK 05000286
Q PDR

2012
to original
to IE file