

## UNITED STATES ATOMIC ENERGY COMMISSION DIVISION OF COMPLIANCE REGION I 970 BROAD STREET

NEWARK, NEW JERSEY 07102

201 645-3942

October 14, 1970

J. P. O'Reilly, Chief, Reactor Inspection and Enforcement Branch, Division of Compliance, HQ

CONSOLIDATED EDISON COMPANY - INDIAN POINT NO. 2 DOCKET NO. 50-247

The attached report of inspections of the subject facility on July 30, August 4, 5, 19, 24 and 25, 1970 is forwarded for information. No deficiencies or safety items were identified.

Several areas of the containment liner in the vicinity of the temporary construction openings, slightly exceed the nominal containment diameter. This discrepancy will be corrected by amending the FSAR.

Con Ed and Westinghouse have concluded that the accumulator check valves are acceptable for use. Region I has referred this matter to CO:HQ for a Regulatory position on the acceptability of the valves.

Questionable conditions in the pressurizer were detected by Con Ed during the UT examination to obtain baseline data for the in-service inspections. This matter is being actively pursued by Con Ed and Westinghouse. Region I is also following this potential problem closely.

The expected core loading date is now January, 1971.

N. C. Moseley Senior Reactor Inspector

N. C. Mouley

Enclosure: CO Report No. 247/70-8 by G. L. Madsen dated 10/1/70

cc: E. G. Case, DRS (3) P. A. Morris, DRL R. S. Boyd, DRL (2) R. C. DeYoung, DRL (2) D. J. Skovholt, DRL (3) P. W. Howe, DRL (2) L. Kornblith, Jr., CO Regional Directors, CO REG Files (8111120576 701014

PDR ADOCK 050002

PDR