


UNITED STATES  
ATOMIC ENERGY COMMISSION  
DIVISION OF COMPLIANCE  
REGION I  
970 BROAD STREET  
NEWARK, NEW JERSEY 07102

201 645-3942



October 14, 1970

J. P. O'Reilly, Chief, Reactor Inspection and Enforcement Branch,  
Division of Compliance, HQ

CONSOLIDATED EDISON COMPANY - INDIAN POINT NO. 2  
DOCKET NO. 50-247

The attached report of inspections of the subject facility on July 30,  
August 4, 5, 19, 24 and 25, 1970 is forwarded for information. No  
deficiencies or safety items were identified.

Several areas of the containment liner in the vicinity of the temporary  
construction openings, slightly exceed the nominal containment diameter.  
This discrepancy will be corrected by amending the FSAR.

Con Ed and Westinghouse have concluded that the accumulator check valves  
are acceptable for use. Region I has referred this matter to CO:HQ for  
a Regulatory position on the acceptability of the valves.

Questionable conditions in the pressurizer were detected by Con Ed  
during the UT examination to obtain baseline data for the in-service  
inspections. This matter is being actively pursued by Con Ed and  
Westinghouse. Region I is also following this potential problem closely.

The expected core loading date is now January, 1971.

N. C. Moseley  
Senior Reactor Inspector

Enclosure:

CO Report No. 247/70-8  
by G. L. Madsen  
dated 10/1/70

cc: E. G. Case, DRS (3)  
P. A. Morris, DRL  
R. S. Boyd, DRL (2)  
R. C. DeYoung, DRL (2)  
D. J. Skovholt, DRL (3)  
P. W. Howe, DRL (2)  
L. Kornblith, Jr., CO  
Regional Directors, CO  
REG Files

8111120576 701014  
PDR ADOCK 05000247  
Q PDR