

UNITED STATES
ATOMIC ENERGY COMMISSION
DIVISION OF COMPLIANCE
REGION I
970 BROAD STREET
NEWARK, NEW JERSEY 07102

201 645-3942

MAY 10 1972

J. G. Keppler, Chief, Reactor Testing and Operations Branch,
Regulatory Operations, HQ

CO INSPECTION REPORT NO. 50-247/72-05
CONSOLIDATED EDISON COMPANY (INDIAN POINT 2)


The subject inspection report is forwarded for your information.

The inspector verified that the accumulator check valves were radiographed and hydrostatically tested following completion of the weld overlay. Subsequent to the inspection, he was advised that an interpretation of the Code MSS-66 had been received which may necessitate taking additional measurements to determine acceptability of the valves and may require an additional weld overlay. This topic is considered as unresolved.

Con Ed has not yet submitted reports to DRL relating to the steam generator clad repair or the steam generator No. 21 defect discovery in the UT base line data inspection. The inspector has been told that these reports will be submitted by early May, 1972.

The completion of the plant for initial criticality has been delayed by the need for modifying the main steam safety valve. Con Ed is now predicting criticality for mid to late June, 1972.

A current outstanding items list is attached.


Eldon J. Brunner
Senior Reactor Inspector

Enclosure:
Subject Inspection Report

8111110710 720510
PDR ADDCK 05000247
Q PDR

cc: RS, AD for Safety & Security Stds. (3)
L Asst. Dir. for BWR (2)
L Asst Dir. for PWR (2)
L Asst. Dir. for OR (3)
L Asst Dir. for Site Safety (2)
RO Office of Operations Evaluation
RO Asst. Dir. for Procedures
RO Asst. Dir. for Inspection & Enforcement
J. B. Henderson, RO
Regional Directors, RO (4)
RO Files
DR Central Files ✓