


UNITED STATES
ATOMIC ENERGY COMMISSION
DIVISION OF COMPLIANCE
REGION I
970 BROAD STREET
NEWARK, NEW JERSEY 07102



November 19, 1971

R. T. Carlson, Acting Chief, Reactor Testing and Operations Branch,
Division of Compliance, HQ

CONSOLIDATED EDISON COMPANY (INDIAN POINT 2)
CO INSPECTION REPORT 50-247/71-13


The subject report is forwarded for your information.

The inspector's finding on October 11, 1971 was that all items, requiring completion prior to a CO recommendation for issuance of a Core Loading-Subcritical Testing license, were complete, except the completion of pipe insulation and the resolution by DRL of proposed FSAR changes. Verbal and written communication with your office on October 13, 1971 stated that upon acceptance by DRL of these items, Region I recommended the license be issued.

The detection of additional indications in the circumferential weld of steam generator No. 21 is still an unresolved item. A meeting on this item was held on October 20, 1971 at the request of DRL. Con Ed, Westinghouse, DRL and CO were represented. Our understanding of additional steps are as follows:

1. Con Ed agreed to provide DRL with a report on their findings, evaluations, and future in-service inspections programs.
2. The original shop radiographic film should be provided to confirm that the subject weld conformed to the ASME Section III, 1965 codes. If these RT films are unavailable, additional field RT is to be given consideration.

We are presently awaiting a DRL position relative to the requirement for the performance of loss of flow testing at 50% and 100% power.


Eldon J. Brunner
Senior Reactor Inspector

Enclosure:
Subject Inspection Report

8111120405 711119
PDR ADOCK 05000247
Q PDR

cc: E. G. Case, DRS (3)
R. S. Boyd, DRL (2)
R. C. DeYoung, DRL (2)
D. J. Skovhoit, DRL (3)
H. R. Denton, DRL (2)
A. Giambusso, CO (1)
L. Kornblith, CO (1)
R. H. Engelken, CO (1)
J. B. Henderson, CO (1)
Regional Directors, CO (4)
DR Central Files (1) ✓