

POWER AUTHORITY OF THE STATE OF NEW YORK

10 COLUMBUS CIRCLE NEW YORK, N. Y. 10019

(212) 397-6200

TRUSTEES

FREDERICK R. CLARK
CHAIRMAN

GEORGE L. INGALLS
VICE CHAIRMAN

RICHARD M. FLYNN

ROBERT I. MILLONZI

WILLIAM F. LUDDY



June 25, 1979
IPN-79-41

GEORGE T. BERRY
EXECUTIVE DIRECTOR

THOMAS R. FREY
GENERAL COUNSEL

JOSEPH R. SCHMIEDER
CHIEF ENGINEER

JOHN W. BOSTON
DIRECTOR OF
POWER OPERATIONS

THOMAS F. MCCRANN, JR.
CONTROLLER

Director, Office of Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Attention: Mr. Albert Schwencer, Chief
Operating Reactors Branch No. 1
Division of Operating Reactors

Subject: Indian Point 3 Nuclear Power Plant
Docket No. 50-286
I&E Bulletin 79-07 Status Report
on Pipe Stress Reanalysis

Dear Sir:

Attached for your information is the weekly status report as of June 22, 1979 on United Engineers & Constructors piping reanalysis efforts for the critical lines committed for reanalysis to the NRC by July 1, 1979.

Very truly yours,

Paul J. Early
Assistant Chief Engineer-Projects

REGULATORY DOCKET FILE COPY

A001
5/11

7906280082

Indian Point 3 Nuclear Power Plant
 Pipe Stress Reanalysis
Status of Work as of June 22, 1979

A. Piping (2)

Total No. of Lines for Reanalysis	Total No. Reanalyzed	No. of Lines Within Allowables	No. of Lines Over Allowables
61 (1)	61	61	0

B. Piping Supports, Hangers, Snubbers & Nozzles (2)

Total No. of Components to Reanalyze	Total No. Reanalyzed	No. of Components Within Original Design Loads and/or Allowables	No. of Components Over Design Loads and/or Allowables
461	152	152	0

Notes:

- (1) Critical lines due by July 1, 1979. The 64 lines reported earlier included 3 duplicate lines.
- (2) This report reflects actual line and component counts.