

Consolidated Edison Company of New York, Inc.
4 Irving Place, New York, NY 10003
Telephone (212) 460-2533

March 25, 1985

Re: Indian Point Unit No. 2
Docket No. 50-247

Mr. Hugh L. Thompson, Jr., Director
Division of Licensing
Nuclear Reactor Regulation
U. S. Nuclear Regulatory Commission
Washington, D. C. 20555

Dear Mr. Thompson:

This letter provides the status of our upgrading of certain fire barriers in Indian Point Unit No. 2 (IP-2) as discussed in our November 2, 1984 letter to Mr. Eisenhut. In that letter we committed to protect some exposed structural steel in certain fire zones and to install rated fire doors and replace fire door hardware in the following locations:

1) Install Fire Doors:

- a) Central Control Room, West Wall,
- b) Primary Auxiliary Building/Transformer Yard, elevation 15 ft., and
- c) Switchgear Room, West Wall.

2) Replace Fire Door Hardware:

- a) Cable Spreading Room, elevation 33 ft.,
- b) Switchgear Room, elevation 15 ft. southeast door, and
- c) Switchgear Room/Transformer Yard, elevation 15 ft.

At the time of our November 2, 1984 letter we expected that this work would be completed by March 31, 1985. However, due to unforeseen problems in obtaining equipment and unanticipated procurement difficulties we find it necessary to extend our completion schedule, with the exception of the structural steel fire proofing. The present schedule for receipt of the

8503290050 850325
PDR ADCK 05000247
F PDR

A006
1/0

above mentioned equipment is June 5, 1985. The equipment will be installed within 45 days of final receipt. We will complete, on schedule by March 31, 1985, the fire proofing of the structural steel as discussed in our November 2, 1984 letter.

If you have any questions on these matters, do not hesitate to call on us.

Very truly yours,


John D. O'Toole
Vice President

cc: Office of Senior Resident Inspector
U. S. Nuclear Regulatory Commission
P. O. Box 38
Buchanan, New York 10511