

CONSOLIDATED EDISON COMPANY OF NEW YORK, INC.

DOCKET NO. 50-247

ORDER EXTENDING COMPLETION DATE

Consolidated Edison Company of New York, Inc. is the holder of Provisional Construction Permit CPPR-21 issued by the Commission on October 14, 1966, for the construction of the Indian Point Station Unit No. 2, a 2758 megawatt (thermal) pressurized water nuclear reactor, presently under construction at the Company's site on the Hudson River in the Village of Buchanan, Westchester County, New York.

On January 30, 1973, the Company requested an extension of completion date because of delays in the construction and associated testing of the facility due to the determination to refabricate the core. The final shipment of refabricated fuel is expected on site shortly. The Director of Regulation having determined that this action involves no significant hazards consideration, and good cause having been shown:

IT IS HEREBY ORDERED THAT the latest completion date for CPPR-21 is extended from March 1, 1973, to June 1, 1973.

FOR THE ATOMIC ENERGY COMMISSION

*A. Giambusso*  
A. Giambusso, Deputy Director  
for Reactor Projects  
Directorate of Licensing

Date of Issuance:

FEB 20 1973

8111030692 730220  
PDR ADOCK 05000247  
P PDR