

ACTIVITY: OC 1 YEAR: 09 RWP NUMBER: 00054 REVISION: 01 TYPE: SPC

INITIATED: 05/18/09 SCHEDULED START: 05/18/09 EXPECTED COMPLETE: 01/01/10
ALARA CATEGORY : 0

--	--	--	--	--	--

```

XTREMITY - HANDS : ____ MULTIPLE DOSIMETRY: ____
XTREMITY - FEET : ____ RELOCATE DOSIMETRY: ____ ION CHAMBER : ____
ALARMING DOSIMETER: Y SET TO ALARM AT: 80 MREM OR AT: 800 MREM/HR

```

MINIMUM TEDE BALANCE OF		200	MREM REQUIRED FOR ENTRY	
PRE-JOB MEETING REQUIRED :	<u>Y</u>		AUTO ENTRY/EXIT PERMITTED :	<u>Y</u>
WORK ORDER NUMBER REQUIRED:	<u>N</u>		SIGNATURE CHECK AT SIGN-IN:	<u>Y</u>

SURVEY FREQ: 1 ROUTINE SURVE REQD-IF: BREACH OF SYSTEM
IP COVERAGE: POSITIVE

CONDENSATE STORAGE TANK- CLEAN, DESLUDGE AND INSPECT CST INTERNALS.

- * ALARA PLAN# 2009-054, ALL PERSONNEL TO READ AND COMPLY WITH ALARA PLAN.
- * ALL PERSONNEL TO READ AND COMPLY WITH SAFETY PLAN AND RP-AA-461.
- * KNOWLEDGE OF RAD CONDITIONS REQ'D PRIOR TO ENTRY INTO RCA W/OUT RPT ESCORT.
- * CONTAINMENT DEVICE WHEN REMOVING MANWAY AND WHERE POTENTIAL FOR LEAKS EXIST
- * SURVEY REQUIRED AT SYSTEM OPENING, AT UNDERWATER DIVE LOCATIONS, ON SLUDGE DRUMS AND PER RP.
- * AIR SAMPLING PER RP-TO INCLUDE AIR SAMPLE OUTSIDE TANK WHEN MANWAY IS OPEN.
- * WORKERS SHALL WEAR DOSIMETRY SO THEIR EXPOSURE CAN BE MONITORED IN ANY RCA.
- * PC REQUIREMENTS PER RADIOLOGICAL POSTINGS OR PER RP.
- * TENT (ENCLOSURE) SHALL BE CONSTRUCTED AT TANK OPENING AS PER ALARA PLAN.
- * SAFETY REQUIREMENTS PER NRP & CONFINED SPACE PERMIT.

(SPECIAL INSTRUCTIONS ARE CONTINUED ON NEXT PAGE)

	Name	Date	Signatures
PREPARED BY :	RAYMENT, J	05/18/09	<div style="border: 1px solid black; padding: 5px; display: inline-block;"> COPY </div>
WORK SUPERVISOR:	MAINTENANCE	05/18/09	
IP SUPERVISOR :	HEFFNER, R	05/18/09	
TERMINATED BY :			
POST JOB REVIEW:			

RADIATION WORK PERMIT

FACILITY: OC 1 YEAR: 09 RWP NUMBER: 00054 REVISION: 01 TYPE: SPC
LOCATION: CWST CAA ELEVATION: ROOM: AREA:
TITLE: CONDENSATE STORAGE TANK- CLEAN, DESLUDGE AND INSPECT CST INTERNALS

SPECIAL INSTRUCTIONS / REMARKS

- * WORKERS EXITING CST RCA ARE TO GO TO FRISK HANDS & FEET AND PROCEED TO NEAREST PCM/PM7 FOR MONITORING.
 - * OE-JUST-IN-TIME OPERATING EXPERIENCE(OE-OE 8317,3302,&SER 36-85).
- P

TASK NBR

DESCRIPTION

100

HP - OTHER

*** END OF WORK PERMIT REPORT ***

 **COPY**

ITILE: CONDENSATE STORAGE TANK- CLEAN, DESLUDGE AND INSPECT CST INTERNALS

OC109054, AP#2009-054 OC1090005400

PRE-JOB MTG REQD: YES



HP COVERAGE CODE: POSITIVE

ALARMING DOSIMETER: Y ED SET POINT: 0080 MREM OR 0400 MREM/HR

SPECIAL INSTRUCTIONS / REMARKS

CONDENSATE STORAGE TANK- CLEAN, DESLUDGE AND INSPECT CST INTERNALS.

- * ALARA PLAN# 2009-054, ALL PERSONNEL TO READ AND COMPLY WITH ALARA PLAN.
- * ALL PERSONNEL TO READ AND COMPLY WITH SAFETY PLAN AND RP-AA-461.
- * KNOWLEDGE OF RAD CONDITIONS REQ'D PRIOR TO ENTRY INTO RCA W/OUT RPT ESCORT.
- * CONTAINMENT DEVICE WHEN REMOVING MANWAY AND WHERE POTENTIAL FOR LEAKS EXIST
- * SURVEY REQUIRED AT SYSTEM OPENING, AT UNDERWATER DIVE LOCATIONS, ON SLUDGE DRUMS AND PER RP.
- * AIR SAMPLING PER RP-TO INCLUDE AIR SAMPLE OUTSIDE TANK WHEN MANWAY IS OPEN.
- * WORKERS SHALL WEAR DOSIMETRY SO THEIR EXPOSURE CAN BE MONITORED IN ANY RCA.
- * PC REQUIREMENTS PER RADIOLOGICAL POSTINGS OR PER RP.
- * TENT (ENCLOSURE) SHALL BE CONSTRUCTED AT TANK OPENING AS PER ALARA PLAN.
- * SAFETY REQUIREMENTS- PER NRP & CONFINED SPACE PERMIT.
- * WORKERS EXITING CST RCA ARE TO GO TO FRISK HANDS & FEET AND PROCEED TO NEAREST PCM/PM7 FOR MONITORING.
- * OE-JUST-IN-TIME OPERATING EXPERIENCE(OE-OE 8317,3302,&SER 36-85).

P
