

Construction Opening Time Line

- Sep 21 and 22 Initial layout of construction opening is made by saw cutting ½” deep outline.
- Sep 26 Two vertical tendons (34V12 and 34V13) were detensioned simultaneously. No abnormalities were noted.
- Sep 26 - 30 Vertical and horizontal tendons were plasma cut. No broken wires, water, excessive corrosion, etc. were noted.
- Sep 30 Hydro-demolition began at the bottom of the planned opening. Note that two horizontal tendons (53H33 and 53H34) at the top of the planned opening remained to be detensioned and were detensioned as the hydro-demolition work proceeded.

Vertical Tendon	Date Cut	Horizontal Tendon	Date Cut
34V8	Sep 26	42H27	Sep 26
34V9	Sep 26	42H28	Sep 27
34V10	Sep 27	42H29	Sep 28
34V11	Sep 27	42H30	Sep 28
34V14	Sep 27	42H31	Sep 29
34V15	Sep 27	42H32	Sep 29
34V16	Sep 27	42H33	Sep 29
34V17	Sep 28	42H34	Sep 30
		53H27	Sep 27
		53H28	Sep 28
		53H29	Sep 29
		53H30	Sep 29
		53H31	Sep 30
		53H32	Sep 30
		53H33	Sep 30

		53H32	Oct 01
--	--	-------	--------

Oct 7      Hydro-demolition completed.