

Fission Product Barriers

- Containment
 - Local Leak Rate Test results (PNSC)
 - SGR containment opening plan
 - Full ILRT
 - Concrete cracking identified during hydro demolition
 - Planar delamination in horizontal tendon plane
 - 3 Phase Plan to address following initial characterization and scoping:
 1. Mode 6 current operability of liner
 - NCON – SGR Engineering / Sargent & Lundy (S&L)
 2. Assess load bearing capacity to support SG lifting device
 - SGR Engineering / S&L / MPR / Bechtel
 - EC change – PNSC review
 3. Establish Mode 4 operability
 - Pri 1 Root Cause INV – CR3 Engineering / S&L / CES

19



Horizontal Tendon Cross Section



20

