



PITTSBURGH TESTING LABORATORY

ESTABLISHED 1881
PITTSBURGH, PA.

Order No. TA-7732

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS, AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS IS RESERVED PENDING OUR WRITTEN APPROVAL.

REPORT of CONCRETE PLACEMENT

REPORTED TO: FLORIDA POWER CORP.
PROJECT: CRYSTAL RIVER PLANT UNIT NO. 3
Concrete Supplier: West Coast Concrete, Inc.
Arch-Engineer: Gilbert Assoc., Inc.
General Contractor: J. A. Jones

Inspector: T. Gibbons
T. Gibbons, P. T. L.

Location: _____ **POUR: 712 RB** _____ Date: 2-16-73

SUBGRADE INSPECTION: NA

JOINT PREPARATION: OK

FORMS:

- Properly Coated
- Free From Holes
- Seams Tight
- Clean
- Proper Shoring & Supports
- Alignment

REINFORCEMENTS:

- Proper Clearance
- Proper Support
- Clean
- No. Tie Rods OK
- Location Tie Rods varied

EMBEDDED ITEMS: (List)

Conforms to drawings

EQUIPMENT:

No. & Size of Vibrators 8 - 10,500 Frequency plus

Placement Equipment 2 - 6" Whiteman Concrete Pumps

Tremie Pipes - Number NA Size NA Location NA

PLACEMENT:

Consolidation Procedure Mechanical Vibration

Grouted Yes Time 9:06 AM - 9:50 AM Location Hor. Const. Jt.

Concrete - Lift Depth 18" max. Direction of Pour E to W; W to E

REMARKS: Exceptions: None

CC: 2 - FPG Quality Records
3 - P T L
712-20-3-54

PITTSBURGH TESTING LABORATORY
Ross T. McGillivray
Ross T. McGillivray, P. E.