POWER AUTHORITY OF THE STATE OF NEW YORK

NEW YORK, N. Y. 10019 10 COLUMBUS CIRCLE

(212) 397-6200

TRUSTEES

JOHN S. DYSON CHAIRMAN

GEORGE L. INGALLS VICE CHAIRMAN

RICHARD M. FLYNN

ROBERT I. MILLONZI

FREDERICK R. CLARK



April 9, 1980 IPN-80-37

Mr. Boyce H. Grier, Director Office of Inspection and Enforcement U. S. Nuclear Regulatory Commission 631 Park Avenue King of Prussia, Pennsylvania 19406

Indian Point 3 Nuclear Power Plant

Docket No. 50-286

I. E. Bulletin 79-14

Dear Sir:

This letter provides the final report of the results of the Authority's field verification program required by I. E. Bulletin 79-14 for both dynamically and static span table analyzed lines in normally inaccessible areas in accordance with our December 11, 1979 letter (IPN-79-91).

The field verification program for inaccessible areas was conducted in accordance with IP3 Plant Procedures 3PT-V14, Rev. 2 (previously transmitted by IPN-79-56, dated August 7, 1979) and 3PT-V14, Rev. 3 (attached).

A complete listing of the dynamically and static span table analyzed lines in normally accessible and inaccessible areas has been transmitted to you via our May 22, 1979 (IPN-79-26) and February 25, 1980 (IPN-80-20) letter respectively.

Field inspection in inaccessible areas of all of the 130 lines and 1463 supports required has been completed. As a result of this inspection only one (1) modification was required due to the field verification effort (79-14). The modification is described in Table 1 along with the completion date.

Very truly yours,

George M. Wilverding Paul J. Early

Assistant Chief Engineer-Projects

cc: Mr. T. Rebelowski, Resident Inspector U. S. Nuclear Regulatory Commission P. O. Box 38

Buchanan, New York 10511

8004300 04

GEORGE T. BERRY PRESIDENT & CHIEF OPERATING OFFICER

JOHN W. BOSTON EXECUTIVE VICE PRESIDENT & DIRECTOR OF POWER OPERATIONS

JOSEPH R. SCHMIEDER EXECUTIVE VICE PRESIDENT & CHIEF

LEROY W. SINCLAIR SENIOR VICE PRESIDENT & CHIEF FINANCIAL OFFICER

THOMAS R. FREY SENIOR VICE PRESIDENT & GENERAL COUNSEL

TABLE 1

FIELD MODIFICATION IN INACCESSIBLE AREAS DUE TO FIELD VERIFICATION EFFORT (79-14)

	LINE NO./SUPPORT NO.	PROBLEM	CORRECTIVE ACTION	DATE COMPLETED
1.	361/SI-H-361-2-S	13" eccentricity on WF4x13	Stiffener plate installed to counterbalance eccentricity	1/11/80