

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8012170400 DOC. DATE: 80/12/10 NOTARIZED: NO DOCKET #
 FACIL: 50-458 Bellefonte Nuclear Plant, Unit 1, Tennessee Valley Au 05000438
 50-459 Bellefonte Nuclear Plant, Unit 2, Tennessee Valley Au 05000439
 AUTH. NAME: AUTHOR AFFILIATION
 MILLS, L. M. Tennessee Valley Authority
 RECIP. NAME: RECIPIENT AFFILIATION
 O'REILLY, J. P. Region 2, Atlanta, Office of the Director

mal

SUBJECT: Second interim deficiency report re 600-V & 8 & 15-kV power cables, types CPU & CPSJ, installed in cable trays, not qualified for IEEE 383-1977 flame test, next report to be submitted by 310323.

DISTRIBUTION CODE: 80195 COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: Construction Deficiency Report (10CFR50.55F)

NOTES:

	RECIPIENT ID CODE/NAME	COPIES LTR ENCL		RECIPIENT ID CODE/NAME	COPIES LTR ENCL	
ACTION:	A/D LICENSING 04	1	1	YOUNGBLOOD, B 05	1	1
	RUSHBROOK, M. 06	1	1	BOURNIA, T. 07	1	1
INTERNAL:	AD/RCI/TE 17	1	1	AEDD 18	1	1
	ASLBP/J. HARD 18	1	1	D/DIR HUM FAC15	1	1
	DIR, DIV OF LIC 19	1	1	EDD & STAFF 19	1	1
	EQUIP QUAL BR11 20	1	1	HYD/GE0 BR 22	1	1
	ISE 09	1	1	LIC QUAL BR 12	1	1
	MPA 20	1	1	NRC PDR 02	1	1
	GELO 21	1	1	PROC/TEST REV 13	1	1
	GA BR 14	1	1	REG FILE 01	1	1
	RUTHERFORD, W. TE 15	1	1	STAMPERS DEV 21	1	1
EXTERNAL:	ACRS 10	10	16	LPDR 03	1	1
	ASIC 06	1	1			

4

DEC 10 1980

TOTAL NUMBER OF COPIES REQUIRED: LTR 40 ENCL 40

400 Chestnut Street Tower II

December 10, 1980

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - POWER CABLES NOT QUALIFIED TO IEEE
383-1974 FLAME TEST - NCR BLN EEB 8004 - SECOND INTERIM REPORT

On August 19, 1980, F. S. Cantrell, NRC-OIE Region II, was informed that the subject nonconformance was determined to be reportable in accordance with 10 CFR 50.55(e). This was followed by our first interim report dated September 18, 1980. Enclosed is our second interim report. We expect to submit our next report by March 23, 1981.

If you have any questions concerning this matter, please get in touch with D. L. Lambert at FTS 857-2581.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Regulation and Safety

Enclosure

cc: Mr. Victor Stello, Jr., Director (Enclosure)✓
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

8012170

406

5

3019
S.11

ENCLOSURE

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2
POWER CABLES NOT QUALIFIED TO IEEE 383-1974 FLAME TEST
NCR BLN EEB 8004
10 CFR 50.55(e)
SECOND INTERIM REPORT

Description of Deficiency

The 600-V and 8- and 15-kV power cables, types CPJ and CPSJ, which have been installed in cable trays at Bellefonte Nuclear Plant are not qualified to the flame test requirements of IEEE 383-1974 and were mistakenly installed in the open cable trays.

Interim Progress

TVA will remove all power cables not in conduit.