

REGULATORY INFORMATION DISTRIBUTION SYSTEM (RIDS)

ACCESSION NBR: 8101270622 DOC. DATE: 81/01/22 NOTARIZED: NO
 FACIL: 50-438 Bellefonte Nuclear Plant, Unit 1, Tennessee Valley Au
~~50-429 Lemoniz Nuclear Station, Unit 2, Hidroelectrica Iberd~~
 AUTH. NAME AUTHOR AFFILIATION
 MILLS, L.M. Tennessee Valley Authority
 RECIP. NAME RECIPIENT AFFILIATION
 O'REILLY, J.P. Region 2, Atlanta, Office of the Director

DOCKET #
 05000438
05000429

439

m/A
 1

SUBJECT: Second interim deficiency report re ITT Grinnell welded supports initially reported 800905. Detail sheets w/ discrepancies in weld designations will be revised by ITT Grinnell for use in insp of fabricated welds.

DISTRIBUTION CODE: R0198 COPIES RECEIVED: LTR 1 ENCL 1 SIZE: 2
 TITLE: Construction Deficiency Report (10CFR50.55E)

NOTES: XR-89 issued 6/26/73, Export for Spain.

05000429

	RECIPIENT		COPIES		RECIPIENT		COPIES	
	ID CODE/NAME		LTTR	ENCL	ID CODE/NAME		LTTR	ENCL
ACTION:	A/D LICENSNG 04		1	1	YOUNGBLOOD, B 05		1	1
	RUSHBROOK, M. 06		1	1	BOURNIA, T. 07		1	1
INTERNAL:	AD/RCI/IE 17		1	1	AEOD 18		1	1
	ASLBP/J.HARD		1	1	D/DIR HUM FAC15		1	1
	DIR, DIV OF LIC		1	1	EDO & STAFF 19		1	1
	EQUIP QUAL BR11		1	1	HYD/GEO BR 22		1	1
	I&E 09		1	1	LIC QUAL BR 12		1	1
	MPA 20		1	1	NRC PDR 02		1	1
	OELD 21		1	1	PRG/TST REV 13		1	1
	QA BR 14		1	1	<u>REG FILE</u> 01		1	1
	RUTHERFORD, W. IE		1	1	STANDRDS DEV 21		1	1
EXTERNAL:	ACRS 16	16	16	LPDR 03		1	1	
	NSIC 08		1	1				


JAN 28 1981

TENNESSEE VALLEY AUTHORITY

CHATTANOOGA, TENNESSEE 37401

400 Chestnut Street Tower II

January 22, 1981



Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II - Suite 3100
101 Marietta Street
Atlanta, Georgia 30303

Dear Mr. O'Reilly:

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2 - ITT GRINNEL WELDED SUPPORTS -
NCR BLN BLP 8002 - SECOND INTERIM REPORT

The subject deficiency was initially reported to NRC-OIE Inspector R. W. Wright on September 5, 1980, in accordance with 10 CFR 50.55(e). This was followed by our first interim report dated October 3, 1980. Enclosed is our second interim report. We expect to submit our next report by April 30, 1981.

If you have any questions concerning this matter, please get in touch with D. L. Lambert at FTS 857-2581.

Very truly yours,

TENNESSEE VALLEY AUTHORITY

L. M. Mills, Manager
Nuclear Regulation and Safety

Enclosure

cc: Mr. Victor Stello, Jr., Director (Enclosure) ✓
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Washington, DC 20555

810 1270622
3

B019
S
111

ENCLOSURE

BELLEFONTE NUCLEAR PLANT UNITS 1 AND 2
ITT GRINNELL WELDED SUPPORTS
NCR BLN BLP 8002
10 CFR 50.55(e)
SECOND INTERIM REPORT

Description of Deficiency

Detail sheets supplied by ITT Grinnell for assembly of pipe hangers and supports had discrepancies in weld designations. Certain supports with welds made on structural members that make angles less than 60 degrees and greater than 135 degrees were designated as fillet welds but should have been groove welds. On some groove welds which were specified, the parentheses around the dimension were omitted. This omission indicated depth or size of bevel when in fact ITT Grinnell meant effective throat. Both of the above weld joint designations conflict with applicable AWS symbols for welding (AWS A2.4-76) and do not provide sufficient information for fabrication and inspection.

Interim Progress

ITT Grinnell has reviewed all welding detail sheets and has identified all weld joint designations which conflict with applicable AWS symbols for welding. Detail sheets which have these discrepancies in weld designations will be revised by ITT Grinnell for TVA use in the inspection of the fabricated welds.