MEMO ROUTE SL	See me about this.  Note and return.		For concu	For concu		For action.	
Form AEC-93 (Rev. May 14, 1947) AECM 40			For signat	227		For information.	
TO (Name and unit) IE Chief, FS&EB IE:HQ(4) Licensing(4) DR Central Files	INITIALS	REMARKS	Iowa Ele	ctric Light	and Pow	er Co	ompany
	DATE	Duane Arnold 50-331					
J. Rizzo, OMPIC		+				٠	-
A/D for Info. Processi TO (Name and unit) Region I	INITIALS	REMARKS	·			•	
Region II PDR	DATE						
Local PDR NSIC							
TO (Name and unit) TIC	INITIALS	REMARKS				•	
OGC, Beth, P-506A	DATE	-			٠		
	·			:			
FROM (Name and unit) G. Fiorelli	REMARKS Atta	ched is	a copy of	licensee's	reply d	ated	May 1, 1975
IE:III	Attached is a copy of licensee's reply dated May 1, 1975 to IE Bulletin 75-03.						
PHONE NO. DATE  5-6-75			· · · · · · · · · · · · · · · · · · ·				

USE OTHER SIDE FOR ADDITIONAL REMARKS

GPO : 1971 O - 445-463

Au M

## IOWA ELECTRIC LIGHT AND POWER COMPANY

General Office CEDAR RAPIDS. IOWA

CHARLES W. SANDFORD EXECUTIVE VICE PRESIDENT May 1, 1975

Mr. James G. Keppler U. S. Atomic Energy Commission Directorate of Regulatory Operations Region III 799 Roosevelt Road Glen Ellyn, Illinois 60137

Re:

Duane Arnold Energy Center #1

Subject:

I & E Bulletin No. 75-03 concerning Problems

with Series 8300 and 8302 ASCO Solenoid Valves

File:

0-320. A-110

Dear Mr. Keppler:

This is in reply to your letter of March 17, 1975 regarding I & E Bulletin No. 75-03 concerning some problems with ASCO Solenoid Valves.

It has been determined that there are 23 ASCO type 8300C and 8302C Solenoid Valves installed on three safety related systems in the Duane Arnold Energy Center. Twenty-two (22) valves are accessible during power operation. The 23rd valve is inside the drywell and therefore accessible only during hot standby operation.

Conversion kits are being supplied by the manufacturer and will be installed and tested according to their recommendations.

Installation of the conversion kits on the 22 accessible valves will be completed by September 1, 1975. Work on the one valve inside the drywell will be performed at the first occasion consistent with plant operation after receipt of the conversion kits.

Very truly yours,

Farry D. Root Charles W. Sandford Executive Vice President

CWS:D

cc: J. Wallace

L. Liu

L. Root

G. Hunt

J. Ward

G. Cook

J. Newman