

WBN2Public Resource

From: Smith, James D [smith1jd@westinghouse.com]
Sent: Tuesday, September 20, 2011 9:27 AM
To: Poole, Justin; Milano, Patrick; Campbell, Stephen; Epperson, Dan
Cc: garent@tva.gov; Bryan, Robert H Jr; Smith, James D; jdsmith@tva.gov; dlboyd@tva.gov
Subject: NRC PM Open Items List 9-21-11.docx
Attachments: NRC PM Open Items List 9-21-11.docx

For the next telecom

Hearing Identifier: Watts_Bar_2_Operating_LA_Public
Email Number: 528

Mail Envelope Properties (27265BDD489F164BAB98F1FFF6371972073473DC2F)

Subject: NRC PM Open Items List 9-21-11.docx
Sent Date: 9/20/2011 9:27:25 AM
Received Date: 9/20/2011 9:28:28 AM
From: Smith, James D

Created By: smith1jd@westinghouse.com

Recipients:

"garent@tva.gov" <garent@tva.gov>
Tracking Status: None
"Bryan, Robert H Jr" <rhbryan@tva.gov>
Tracking Status: None
"Smith, James D" <smith1jd@westinghouse.com>
Tracking Status: None
"jdsmith@tva.gov" <jdsmith@tva.gov>
Tracking Status: None
"dlboyd@tva.gov" <dlboyd@tva.gov>
Tracking Status: None
"Poole, Justin" <Justin.Poole@nrc.gov>
Tracking Status: None
"Milano, Patrick" <Patrick.Milano@nrc.gov>
Tracking Status: None
"Campbell, Stephen" <Stephen.Campbell@nrc.gov>
Tracking Status: None
"Epperson, Dan" <Dan.Epperson@nrc.gov>
Tracking Status: None

Post Office: SWEC9985.w-intra.net

Files	Size	Date & Time
MESSAGE	22	9/20/2011 9:28:28 AM
NRC PM Open Items List 9-21-11.docx		33743

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

**NRC PM Open Items List
9/21/11
(423) 751-7777 ID 4233652004#**

No.	Description	Status	Additional Comments	Resp Org/Person
1.	Cyber Security Plan/Controls and Implementation	NRC TI issued TBD NRC Table Top/Pilot Oct 2011 Procedures complete 9/30/11 Pre-inspection TBD Inspection Dec 2011	NRC Inspection in 2011 To be discussed at the next ACRS meeting (October 5 th – closed portion). Follow-up meeting 9/21	Heinrich/Snyder (Bryan)

No.	Description	Status	Additional Comments	Resp Org/Person
2.	Instrumentation RAI List (Knuettel) 1. Item 3 for GA-ESI RM-1000 RAD Monitors. 2. GA proprietary, non-proprietary and affidavits for withholding submittals (~12 documents.) 3. NRC comments on procedures to GA-ESI 4. RM1000 EMI/RFI questions 5. Submit non-prop/affidavits 6. WEC to provide demarcated proprietary, non-proprietary and affidavits for withholding for each item. 7. WEC to revise figure to remove connection from OM to printer to complete commitment. 8 and 9 to be discussed at telecom 1100 on 9/20.	1. TBD 2. Various - see status 3. 9/26/11 4. 10/1/11 5. 11/18/11 6. Various - see status 7. TBD 8. TBD 9. TBD	1. Draft response due by 9/19/11. 2. 04038903-1SP: 9/30/11 04038903-2SP: 10/6/11 04038903-4SP: 10/21/11 04038903-QSR: 9/30/11 Non-pros and affidavits due 11/18/11 3. OP-7.3-240: 9/26/11 4. Create new bridge document 04038800-1SP: 10/1/11 5. Provide NRC non-prop and affidavit for all remaining documents 6. WEC to provide the following documents: CN-EQT-10-44: TBD DAR-ME-09-10: TBD EQ-EV-62-WBT: TBD EQLR-171: TBD EQ-QR-33-WBT: TBD EQ-QR-64-GEN: TBD WNA-SD-00250-WBT: TBD WNA-SD-00248-WBT: TBD 7. WNA-AR-00189-WBT 8. IITA Incore EQ report 9. MI cable 600V test report	Eng/Hilmes (Smith)
3.	Verify MACCs values for SAMA Cost Benefit Evaluation	1. 9/8/11A 2. 9/16/11A	1. Non-conservatism in some values identified. Discuss updated results with NRC 2. Submitted revised tables & revised RAI responses	ENG/Koontz
4.	Exemption to 10CFR50.49 for some Category II cables	9/23/11	Determine if exemption required. Check SSER 24.	Hilmes (Stockton)

No.	Description	Status	Additional Comments	Resp Org/Person
5.	Complete Implementation (Hemmer)	Pump Relocation 5/30/12 Bldg Plan 9/23/11 Inspection – June 2012 Phase I commitments 10/1/11	Additional clarification to Phase I actions will be needed. Fleet wide issue. Substantial building to complete and equipment in May. Provide document of mitigating equipment and location for unit 2.	Hemmer (Smith)
6.	Chapter 15.5 RAIs	9/21/11 9/15/11A	Includes FHA calc. X/Q discussion for each accident, corrections to previously submitted dose calcs, and a complete 15.5 markup. Potential meeting following submittal. Look at splitting submittal up.	Wastrack (Bryan)
7.	Fire Protection Report Questions regarding OMA	1. 10/24-28/11 2. 9/30/11 3. 10/1/11 4. 11/4/11 5. 11/30/11 6. TBD 7. TBD	1. Audit 2. Group 7 RAI response 3. Receive Group 8 RAIs – if needed 4. Response to Group 8 – if needed 5. Submit As-designed U1/U2 FPR 6. Fire Protection Program Audit Frequency – add to group 7 response 7. Follow-up meeting	ENG/Hilmes (Arent)
8.	Tech Spec Revisions from latest T/S markup and NRC Review comments	1. 10/14/11 2. 10/14/11 3. 10/21/11 4. 10/21/11	1. CSST A & B - discretionary 2. I-131 DEI 3. Diesel Generator Frequency 4. Unit 1 AST FHA	Licensing/Elton (Bryan)
9.	ACRS Topics	10/5/11	Cyber, Chapter 15 except dose, Chapter 4 (Fuels), WINCISE, Hydrology, process for FSAR drawing documentation update,	Gordon
10.	SSER 22/23/24 Open Items Response	9/30/11	9/16 is the target date for the next SSER update. The expanded HH list and status is covered periodically.	Licensing

No.	Description	Status	Additional Comments	Resp Org/Person
11.	Transient Analysis issues Boron dilution RAI response	9/21/11	Question on RG revision and modes 3, 4, & 5. TVA to provide write up explaining NRC acceptance (CLB) of unit1 for modes 3, 4, & 5. See SSER OI 132.	ENG/Koontz WEC/Morgan
12.	FSAR A107	10/17/11	Current target date for A107 is 10/17/11. <i>How will note 4 & 5 on FSAR figure 9.2-23 change for two unit operation when the CCS C-S and 2B pumps are realigned</i>	Lic/Stockton
13.	Develop list of planned License Conditions, Exemptions and Relief Requests (Arent)	1. 11/1/11 2. TBD 3. TBD	1. Review Unit 1 SER for exemptions. Sand baskets, cyber security, physical security, PAD 4.0 2. NRR to review current exemptions 3. Verify required notifications made	NRR/TVA (Bryan)
14.	Verify Tech Spec Setpoints match calcs TS certification	1. 10/4/11 2. TBD	1. 3 SSDs remaining to be issued. Possible submittal if any number changes. 2. TS certification	Eng/Hilmes (Bryan)
15.	Issue two Unit Offsite Dose Calculation Manual (Beach) Review TS Chapter 5 programs also	3/1/12	Determine actual need date	Chemistry/ Woods (Bryan)
16.	Issue Unit 2 Completion Letter (Arent)	8/1/12		Licensing
17.	Submit final as-constructed FSAR figures	7/1/12		Licensing/ Stockton
18.	TMI action items	7/1/12	TVA to provide letter when TMI actions are field complete.	Licensing (Gordon)
19.	ASME N-801 & N-802 code cases	11/30/11	NRC response to relief request submitted 9/1/11.	NRR
20.	ASME Section III N-3 reports	8/2012		
0.	<u>Discretionary Actions</u>			
1.	Letter to terminate Part 30/40 License after receipt of Part 50 License	4/1/12		Licensing (Arent)
2.	Combined U1/U2 FSAR (Stockton)	3/1/13		Licensing
3.	Status of GSI 199 Eastern Seismicity (Arent)	Fall 2011	No action pending upcoming Generic Letter Related information on GSI 194 may need input	TVA/NRR
4.	Letter to notify NRC when Vital Area Boundary returned to original location	12/1/11	Security Plan Update - Boundary to be restored by 9/30/11	Lic/Arent

No.	Description	Status	Additional Comments	Resp Org/Person
5.	IEB 88-02 SG Tube Cracking	TBD	Tubes are assumed locked in the WEC analysis. Waiting for NRC concurrence. When will the WEC analysis be submitted? NRC willing to review as a contingency.	Corp SG/ Webber ISI/Tinley