

ArevaEPRDCPEm Resource

From: Tesfaye, Getachew
Sent: Thursday, October 13, 2011 4:09 PM
To: 'usepr@areva.com'
Cc: Wheeler, Larry; McCann, Edward; Dreisbach, Jason; Segala, John; Clark, Phyllis; Hearn, Peter; Colaccino, Joseph; ArevaEPRDCPEm Resource
Subject: U.S. EPR Design Certification Application RAI No. 518 (6122, 6125), FSAR Ch. 9
Attachments: RAI_518_SBPA_6122_6125.doc

Attached please find the subject requests for additional information (RAI). A draft of the RAI was provided to you on October 13, 2011, and discussed with your staff the same day on October 13, 2011. No change is made to the draft RAI as a result of that discussion. The schedule we have established for review of your application assumes technically correct and complete responses within 30 days of receipt of RAIs. For any RAIs that cannot be answered within 30 days, it is expected that a date for receipt of this information will be provided to the staff within the 30 day period so that the staff can assess how this information will impact the published schedule.

Thanks,
Getachew Tesfaye
Sr. Project Manager
NRO/DNRL/NARP
(301) 415-3361

Hearing Identifier: AREVA_EPR_DC_RAIs
Email Number: 3469

Mail Envelope Properties (0A64B42AAA8FD4418CE1EB5240A6FED14A91C7DD5A)

Subject: U.S. EPR Design Certification Application RAI No. 518 (6122, 6125), FSAR Ch. 9
Sent Date: 10/13/2011 4:08:39 PM
Received Date: 10/13/2011 4:08:40 PM
From: Tesfaye, Getachew

Created By: Getachew.Tesfaye@nrc.gov

Recipients:

"Wheeler, Larry" <Larry.Wheeler@nrc.gov>
Tracking Status: None
"McCann, Edward" <Edward.McCann@nrc.gov>
Tracking Status: None
"Dreisbach, Jason" <Jason.Dreisbach@nrc.gov>
Tracking Status: None
"Segala, John" <John.Segala@nrc.gov>
Tracking Status: None
"Clark, Phyllis" <Phyllis.Clark@nrc.gov>
Tracking Status: None
"Hearn, Peter" <Peter.Hearn@nrc.gov>
Tracking Status: None
"Colaccino, Joseph" <Joseph.Colaccino@nrc.gov>
Tracking Status: None
"ArevaEPRDCPEm Resource" <ArevaEPRDCPEm.Resource@nrc.gov>
Tracking Status: None
"usepr@areva.com" <usepr@areva.com>
Tracking Status: None

Post Office: HQCLSTR02.nrc.gov

Files	Size	Date & Time
MESSAGE	780	10/13/2011 4:08:40 PM
RAI_518_SBPA_6122_6125.doc		40954

Options

Priority: Standard
Return Notification: No
Reply Requested: No
Sensitivity: Normal
Expiration Date:
Recipients Received:

Request for Additional Information No. 518(6122, 6125), Revision 0

10/13/2011

U. S. EPR Standard Design Certification
AREVA NP Inc.
Docket No. 52-020
SRP Section: 09.02.05 - Ultimate Heat Sink
Application Section: 9.2.5

QUESTIONS for Balance of Plant Branch 1 (AP1000/EPR Projects) (SBPA)

09.02.05-38

OPEN ITEM

NRC regulations 10 CFR 50.36(c)(2)(ii) states that a technical specification limiting condition for operation of a nuclear reactor must be established for each item meeting one or more of the following criteria ... (C) Criterion 3. A structure, system, or component that is part of the primary success path and which functions or actuates to mitigate a design basis accident or transient that either assumes the failure of or presents a challenge to the integrity of a fission product barrier.

The US EPR standard plant uses a mechanical draft cooling tower (MDCT) for its ultimate heat sink (UHS). Regulatory Position 4 from Regulatory Guide (RG) 1.27 (1976), "Ultimate Heat Sink for Nuclear Power Plants," states, in part, that the technical specifications for the plant should include provisions for actions to be taken in the event that conditions threaten partial loss of the capability of the UHS. Thus, the staff needs assurance that the assumptions used to calculate the UHS cooling capability bound actual conditions.

There are already surveillance requirements in TS 3.7.19 for the UHS cooling tower basin water temperature and level. For a MDCT, wet bulb (WB) temperature dictates the cooling tower's heat removal capacity. The higher the ambient WB temperature the worse the cooling performance of the tower. A higher WB temperature than previously analyzed would threaten the cooling capability of the MDCT UHS. Thus, if RG 1.27 is followed, plants that use MDCTs for their UHS should incorporate an ambient WB temperature surveillance requirement in their TS.

For the US EPR FSAR – Revision 3, the variable "wet bulb" is found in several locations as shown below:

- Tier 2 FSAR Table 9.2.5-2, "Ultimate Heat Sink Design Parameters," states that the design inlet wet bulb temperature is 81° F (non-coincident, 0% exceedance value).
- Tier 2 FSAR Table 9.2.5-3, "Design Valves for Maximum Evaporation and Drift Loss of Water from the UHS," shows a wetbulb value of 78.72°F at hour 42.
- Tier 2 FSAR Table 9.2.5-4, "Design Values for Minimum Water Cooling in the UHS," shows a maximum wet bulb temperature of 85.3° F with a concurrent dry bulb temperature of 99° F (hour 8 & 9).

For the US EPR FSAR – Revision 3, references to RG 1.27 is found in several locations as shown below:

- Tier 2 FSAR, Section 9.2.5, "Ultimate Heat Sink," states that the UHS for the US EPR is sized to provide adequate cooling capacity as required by RG 1.27.
- Tier 2 FSAR, Table 1.9-2, "US EPR Conformance with Regulatory Guides," states that the US EPR assessment is "yes" for RG 1.27; that is; there is no exception to RG 1.27.

Other related FSAR section influenced by WB:

- Tier 2 FSAR Technical Specification (TS) SR 3.7.19.2 states that the water temperature of each UHS cooling tower basin is $\leq 90^{\circ}$ F.

Since the ambient WB temperature greatly influences the heat removal capacity and efficiency of the MDCT and may simultaneously affects all four trains of the UHS, which is used to protect fission product barriers:

- a. Describe in the US EPR FSAR the condition of the UHS that would exist if the ambient WB temperature exceeds the UHS design basis 81° F WB temperature.
- b. Describe in the RAI response the UHS WB temperature margins.
- c. Describe if the existing US EPR basin water temperature TS surveillance requirements (SR) of $<90^{\circ}$ F is bounding and if the limited conditions of operations (LCO), would be entered if the ambient WB temperature exceeds 81° F (Table 9.2.5-2), exceeds 78.72° F (Table 9.2.5-3), or exceeds 85.3° F (Table 9.2.5-4).
- d. Describe the US EPR TS surveillance (and TS Bases) for ambient WB temperature as it relates to cooling tower performance. Also describe in the US EPR TS how ambient WB is to be measured and on what frequency.
- e. Describe applicable combined license (COL) information items that are required to address ambient WB temperature.

09.05.01-87

OPEN ITEM

FSAR Section 9.5.1 states that "The FPP, including administrative controls and the fire brigade, are implemented prior to receiving fuel on site for fuel storage areas and for the entire station prior to reactor startup." SRP 9.5.1 states that the Fire Protection Program should be fully implemented prior to fuel receipt at the plant site. The applicant should change the above to be acceptable to the staff and to be consistent with CCNPP3 as follows: "The FPP elements necessary to support receipt and storage of fuel onsite should be implemented prior to initial fuel receipt. The FPP elements necessary to support fuel load and plant operation should be implemented prior to initial fuel load."