

NRC DISTRIBUTION FOR PART 50 DOCKET MATERIAL
(TEMPORARY FORM)

CONTROL NO: 10734

FILE: _____

FROM: Northern States Power Co. Minneapolis, Minn L.J. Wachter		DATE OF DOC 10-7-75	DATE REC'D 10-9-75	LTR xxx	TWX	RPT	OTHER
TO: Mr. D.L. Ziemann		ORIG 3-signed	CC 37	OTHER	SENT NRC PDR <u>xxx</u> SENT LOCAL PDR <u>xxx</u>		
CLASS	UNCLASS xxxxxx	PROP INFO	INPUT	NO CYS REC'D 40	DOCKET NO: 50-263		

DESCRIPTION:

Ltr re their 5-8-75 and 5-30-75 ltrs
furn addl info on the Mark I Containment
Evulation Long Term Program
notarized 9-7-75

ENCLOSURES:

ACKNOWLEDGED

DO NOT REMOVE

PLANT NAME: Monticello

FOR ACTION/INFORMATION 10-9-75 JGB

BUTLER (L) W/ Copies	SCHWENCER (L) W/ Copies	ZIEMANN (L) W/ Copies	REGAN (E) W/ Copies	REID (L) W/ COPIES
CLARK (L) W/ Copies	STOLZ (L) W/ Copies	DICKER (E) W/ Copies	LEAR (L) W/ Copies	
PARR (L) W/ Copies	VASSALLO (L) W/ Copies	KNIGHTON (E) W/ Copies	SPIES W/ Copies	
KNIEL (L) W/ Copies	PURPLE (L) W/ Copies	YOUNGBLOOD (E) W/ Copies	LPM W/ Copies	

INTERNAL DISTRIBUTION

REG FILE NRC PDR UGC, ROOM P-506A GOSSICK/STAFF EASE GIAMBUSSO BOYD MOORE (L) DEYOUNG (L) SKOVHOLT (L) GOLLER (L) (Ltr) P. COLLINS DENISE REG OPR FILE & REGION (2) MIPC	TECH REVIEW SCHROEDER MACCARY KNIGHT PAWLICKI SHAO STELLO HOUSTON NOVAK-3 ROSS IPPOLITO TEDESCO J. COLLINS KAINAS BENAROYA VOLLMER	DENTON GRIMES GAMMILL KASTNER BALLARD SPANGLER ENVIRO MULLER DICKER KNIGHTON YOUNGBLOOD REGAN PROJECT LDR HARRLESS	LIC ASST H. DIGGS (L) H. GEARIN (L) E. GOULBOURNE (L) P. KREUTZER (E) J. LEE (L) M. RUSHBROOK (L) S. REED (E) M. SERVICE (L) S. SHEPPARD (L) M. SLATER (E) H. SMITH (L) S. TEETS (L) G. WILLIAMS (E) V. WILSON (L) R. INGRAM (L) M. DUNCAN (E)	A/T IND. BRAITMAN SALTZMAN MELTZ PLANS MCDONALD CHAPMAN DUBE (Ltr) E. COUPE PETERSON HARTFIELD (2) KLECKER EISENHUT WIGGINTON VARGA
--	---	---	--	--

EXTERNAL DISTRIBUTION

1 - LOCAL PDR Minneapolis, Minn	1 - W. PENNINGTON, Rm E-201 GT	1 - PDR-SAN/LA/NY
1 - TIC (ABERNATHY) (1)(2)(10) - NATIONAL LABS	1 - CONSULTANTS	1 - BROOKHAVEN NAT LAB
1 - NSIC (BUCHANAN)	NEWMARK/BLUME/AGBABIAN	1 - G. ULRIKSON ORNL
1 - ASLB		
1 - Newton Anderson		
16 - ACRS RECEIVED SENT		

402.A

NSP

Regulatory



File No.

NORTHERN STATES POWER COMPANY

MINNEAPOLIS, MINNESOTA 55401

October 7, 1975

Mr. D. L. Ziemann, Chief
Operating Reactors Branch #2
Division of Reactor Licensing
U. S. Nuclear Regulatory Commission
Washington, DC 20555



Dear Mr. Ziemann:

MONTICELLO NUCLEAR GENERATING PLANT
Docket No. 50-263 License No. DPR-22

Mark I Containment Evaluation - Long Term Program

In our May 8 & 30, 1975 letters to you, we explained that a re-evaluation of the Mark I containment for the Monticello Nuclear Generating Plant was being undertaken to demonstrate that the integrity of the existing design would be maintained in the unlikely event that a DBA LOCA occurred. This re-evaluation was started in response to requests for information from the NRC in letters dated February 14, 1975 and April 17, 1975. As explained in our May letters, the program for this work consisted of both short term and long term phases, with the short term evaluation similar to that performed by GE and discussed with the Staff in a meeting in Bethesda on April 10, 1975. The status of this Short Term Program was reported in a letter from GE (I.F. Stuart) to A. Giambusso dated July 31, 1975. The proposed long-term, in depth evaluation is described in this letter.

The Long Term Program has been developed to address pool dynamic loads associated with LOCA and relief valve blowdown events. It consists of a combination of tests, analyses, and the development of acceptance criteria by which the design basis can be assessed. A parallel effort of development of potential modifications will be included so that they will be ready if required. The objective of the Long Term Program is to verify that the containment is capable of meeting agreed-upon criteria and that it will function as intended for a forty-year life. This program is being undertaken as a joint effort by the ad hoc BWR Mark I Containment Owners Group. It will be conducted on a generic basis to the greatest extent possible to minimize the time to achieve an acceptable overall uniform solution.

The activities of the Long Term Program include the evaluation of LOCA dynamic test data already obtained by GE and their licensee, together with a series of in-plant and out-of-plant tests supported by analytical programs to identify the phenomenological and structural characteristics of the Mark I containment. We recognize that the program duration is longer than originally discussed with you. This is a direct result of the increased definition of the long term program now available and the extended scope of the short term program as documented in our

10734

submittals on that subject. No other program duration changes are known or are anticipated. We will as a group continue to evaluate our progress in order to take advantage of any schedule improvements which can be made. Specific activities are listed below with a brief summary of their objectives, expected completion schedule, and description of their content.

RELIEF VALVE DISCHARGE RELATED ACTIVITIES

1. In-Plant Test of S/R Valve Discharge for Torus Pressure and Strain Measurements, Discharge Pipe Pressure and Water Level Measurements, and Consecutive Valve Actuation Measurements.

Schedule: 4th Quarter 1975

Objective: To establish a generic basis for and to refine the phenomenological model used to predict relief valve blowdown loads.

Description: Conduct a series of single, multiple, and varying consecutive actuation tests in one plant equipped with extensive torus strain and pressure instrumentation, S/R valve discharge line water level and pressure instrumentation.

2. Select Plants for Torus Stress Test during Safety/Relief Valve Discharge.

Schedule: 4th Quarter 1975

Objective: Define the plants appropriate for relief valve strain gage testing.

Description: Establish plant selection criteria. Evaluate preliminary test results and ensure that an adequate number of plants are being tested to include applicability to all plants.

3. Strain Gauge Testing in Representative Plants

Schedule: Start 3rd Quarter 1976 - Complete 3rd Quarter 1976

Objective: Obtain direct torus shell strain measurements associated with relief valve actuations to demonstrate structural adequacy.

Description: Perform tests at several representative plants to adequately cover all Mark I designs. Install strain gauge measurement instrumentation on the torus exterior surface. Perform single and multiple valve tests and establish fatigue life adequacy for testing plants and plants of common type utilizing these data.

4. Relief Valve Mitigating Fix (Load Reduction) Testing

Schedule: 1st Quarter 1976

Objective: Provide quantitative evaluation of different RV discharge devices in small scale for scaling potential devices that

may be backfittable to Mark I. This is a backup mitigating fix being investigated in parallel with in-plant tests so that a device would be available if it should be needed later.

Description: Design various load mitigation devices on a sub-scale basis. Fabricate and install at the Moss Landing Test Facility and perform appropriate tests to obtain relative performance.

5. Relief Valve Consecutive Actuation Transient Analysis

Schedule: 3rd Quarter 1976

Objective: Refine analytical methods for predicting discharge pipe pressure and stress amplification features associated with consecutive relief valve actuations.

Description: Develop predictive model and verify with results from test data obtained in Item Number 1 above. Establish methods for applying to all Mark I containments.

6. Relief Valve Steam Discharge Thermal Mixing

Schedule: 1st Quarter 1976

Objective: Develop techniques for predicting thermal mixing in the suppression pool during relief valve discharge.

Description: Consolidate all plant and test facility data available on thermal mixing.

LOCA RELATED ACTIVITIES

1. Mark I Submergence Pool Swell Test in 4T Facility

Schedule: 1st Quarter 1976

Objective: Obtain pool swell data (ie, surface velocity, breakthrough elevation, etc.) with a closed full scale single vent containment configuration and vent submergence typical of Mark I, downcomer lateral loads, and establish pool swell and jet impingement characteristics.

Description: Modify 4T Facility to simulate Mark I downcomer submergence. Instrument appropriately and perform tests.

2. Determine Vent Lateral Loads

Schedule: 3rd Quarter 1976 - final

Objective: Refine main vent lateral load values to be expected during a LOCA event.

NORTHERN STATES POWER COMPANY

Mr. D. L. Ziemann

4

Description: Utilizing data obtained in Item 1 above and data available from GE licensee test programs, to establish load values for all subsequent analyses.

3. Establish LOCA Load Definition Basis

Schedule: 2nd Quarter 1976

Objective: Establish the basis for LOCA loads on all containment structures.

Description: Compare all appropriate available LOCA related test facility data. Establish and verify analytical and experimental basis used to define loads on all other containment structures.

4. Define Final LOCA Design Loads

Schedule: 3rd Quarter 1976

Objective: Establish final design loads using basis developed in Item 3 above for the analyses to be performed on reference plants.

Description: Before the final structural analysis is performed, define all loads ensuring that adequate attention has been given to all new and applicable test and analytical data. This will include appropriate seismic loads.

5. Perform Stress Analysis of Torus, Torus Internals, and Supports and Develop Structural Modifications if Needed.

Schedule: 4th Quarter 1976 and 1st Quarter 1977

Objective: Complete the analysis required to demonstrate torus structure integrity during LOCA. Develop generic conceptual design fixes as necessary to make the design conform to the agreed-upon acceptance criteria. These fixes would be tailored to specific plant application during implementation.

Description: Utilizing the LOCA dynamic loads from the tests and analytical programs, perform detailed structural analysis of the representative plants. Evaluate results in accordance with established acceptance criteria and develop generic design modifications as appropriate.

COMMON (LOCA AND RELIEF VALVE) ACTIVITIES

1. Establish Criteria for Determining Adequacy of Structural Design

Schedule: 2nd Quarter 1976

Objective: Develop acceptance criteria to be utilized as the design basis for evaluating the adequacy of the Mark I containments.

Description: Work with ASME Code Committees and NRC representatives to arrive at a mutually agreeable basis for evaluating structural capability for all Mark I containments. Document for future use.

2. Conduct Hardware Tests for Potential Structural Fixes if Required

Schedule: 4th Quarter 1975 - 1st Quarter 1977

Objective: Determine the load capability of existing critical structural elements as identified in the test and analytical programs.

Description: As critical structural elements are identified by the various programs, establish a parallel effort to develop acceptable modification. It may be necessary to mockup and test existing structures or the proposed fixes to determine ultimate capability. Mockups would be tested to destruction.

3. Compare to Plant Licensing Basis

Schedule: 2nd Quarter 1977

Objective: Establish and justify to the NRC the design adequacies of the torus including fixes, if required, considering all of the applied loads.

Description: Utilizing all load and strain information produced by the above programs, complete a detailed analysis of the representative plants to evaluate the adequacy of all Mark I containments utilizing the agreed-upon acceptance criteria.

The completion of the Long Term Program is scheduled for mid 1977. We believe that this program is responsive to NRC requests. Detailed planning and procurement of lead equipment has already started in order to meet the expected reporting date.

We suggest a meeting with the NRC Staff to be scheduled in October at which time a more detailed discussion of the proposed Long Term Program could be held. The Short Term Program will have been completed and results documented; therefore, this would also be an appropriate time to evaluate the results of that work. The proposed meeting would be conducted with all other members of the Mark I Containment Owners Group and will be arranged by a representative of that group.

Yours very truly,



L. O. Mayer, PE
Manager, Nuclear Support Services

LOM/LLT/deb

cc: J. G. Keppler
G. Charnoff
MPCA
Attn: J. W. Ferman
Attachment: (Notarized Oath)

UNITED STATES NUCLEAR REGULATORY COMMISSION

NORTHERN STATES POWER COMPANY

MONTICELLO NUCLEAR GENERATING PLANT

Docket No. 50-263

License No. DPR-22

LETTER DATED OCTOBER 7, 1975,
RESPONDING TO NRC REQUESTS
FOR INFORMATION ON CONTAINMENT DESIGN

Northern States Power Company, a Minnesota corporation, by this letter dated October 7, 1975 hereby submits information in response to NRC requests dated February 14, 1975, and April 17, 1975, for analyses and programs related to containment design and performance.

This request contains no restricted or other defense information.

NORTHERN STATES POWER COMPANY

By *L. J. Wachter*
L. J. Wachter
Vice President, Power Production
& System Operation

On this 7th day of October, 1975, before me a notary public in and for said County, personally appeared L J Wachter, Vice President, Power Production and System Operation, and being first duly sworn acknowledged that he is authorized to execute this document in behalf of Northern States Power Company, that he knows the contents thereof and that to the best of his knowledge, information and belief, the statements made in it are true and that it is not interposed for delay.

Denise E. Branau
Denise E. Branau
Notary Public, Hennepin County, Minnesota
My Commission Expires October 10, 1981

