



Northern States Power Company

414 Nicollet Mall
Minneapolis, Minnesota 55401
Telephone (612) 330-5500

November 16, 1982

Director
Office of Nuclear Reactor Regulation
U S Nuclear Regulatory Commission
Washington, DC 20555

MONTICELLO NUCLEAR GENERATING PLANT
Docket No. 50-263 License No. DPR-22

Implementation of TMI Action Plan Items


- Ref: (a) Letter dated November 8, 1982 from Northern States Power Company, to Director, NRR, NRC, "Delay in Implementation Schedule for NUREG-0737, Item II.B.3, Post Accident Sampling System"
- (b) Letter dated June 1, 1982 from Northern States Power Company, to Director, NRR, NRC, "Additional Delay in Implementation of NUREG-0737, Item II.F.1(6), Containment Hydrogen Monitors"

The purpose of this letter is to provide additional information related to the status of two NUREG-0737 requirements at the Monticello Nuclear Generating Plant. This information was requested by our Project Manager in the Division of Licensing.

Reference (a) informed the Commission of additional delays in the completion of the post accident sampling system at Monticello. Schedule relief until December 31, 1982 was requested. This letter should have also stated that schedule relief for NUREG-0737, Item II.B.2, is also needed since the accessibility requirements of this Action Plan Item will not be fully met until the post accident sampling system is operable. Both NUREG-0737 requirements will be fully met by December 31, 1982. As noted in reference (a), interim measures will be taken until the post accident sampling system is completed. These measures include additional shielding and special sample kits.

Reference (b) informed the Commission of additional delays in the completion of the containment hydrogen monitoring system at Monticello. Schedule relief until September 15, 1982 was requested. Modification work on this item was completed on September 15, 1982. The system will be fully operable when Monticello returns to service following the current refueling outage.

Please contact us if you have any questions relating to the status of these NUREG-0737 items.


David Musolf

Manager - Nuclear Support Services

DMM/bd

cc: Regional Administrator-III, NRC
NRR Project Manager, NRC
NRC Resident Inspector
G Charnoff

8303170521 830311
PDR ADCK 05000263
PDR