Certified By

Southern California Edison Company 21 AM 10: 47

間心

REGION VIRT

DESIGNATER

Certified By -



SAN ONOFRE NUCLEAR GENERATING STATION

P.O. BOX 128

SAN CLEMENTE, CALIFORNIA 92672

J. G. HAYNES STATION MANAGER

December 14, 1984

ORIGINAL OCAL

IE HQ FILE COPY

U.S. Nuclear Regulatory Commission Office of Inspection and Enforcement Region V 1450 Maria Lane, Suite 210 Walnut Creek, California 94596-5368

Attention: Mr. J. B. Martin, Regional Administrator


Dear Sir:

Subject:

Docket No. 50-361 Special Report San Onofre Nuclear Generating Station, Unit 2 and 3

Pursuant to Section 6.9.2 of Appendix A, Technical Specifications to Facility Operating License NFF-10 and NPF-15 for San Onofre Units 2 and 3, respectively, this submittal provides the required 14-day Special Report for inoperable radiation monitoring instrumentation.

On November 9, 1984, at 1330, with Unit 2 in Mode 6 and Unit 3 in Mode 5, Purge/Vent Stack Wide Range Monitor 2RE-7865 was removed from service for planned design modifications and 18-month surveillance testing. When Unit 3 entered Mode 3 on November 30, 1984, in accordance with Limiting Conditions for Operation (LCO) 3.3.3.6, Table 3.3-10, Action Statement 22, the pre-planned alternate method of monitoring was initiated. The alternate monitoring shall remain in effect until the completion of the maintenance on 2RE-7865, scheduled for January 30, 1985.



IE-2810

Mr. J. B. Martin

Neither the health and safety of plant personnel nor the public were affected by this event. If you require any additional information, plese so advise.

- 2 -

Sincere]y, Ver Haymen

cc: F. R. Huey (USNRC Senior Resident Inspector, Units 1, 2, and 3)
J. P. Stewart (USNRC Resident Inspector, Units 2 and 3)

U.S. Nuclear Regulatory Commission, Document Control Desk

Institute of Nuclear Power Operations (INPO)