

Summary of NRC Vendor Inspections Affecting ITAAC

Jose G Jimenez

August 21, 2014

Purpose

- Discussion at the February 7, 2013 public meeting led to a request from stakeholders to be informed of issues identified through vendor inspections that could potentially impact an ITAAC.
- Letter summarizes the most recent findings, their potential impact on an ITAAC, and corrective actions by the vendors.
- Is consistent with guidance in NRC-endorsed NEI 08-01, “Industry Guidance for the ITAAC Closure Process”.
- Licensee should not delay their review for the closure of ITAAC based on NRC inspection schedules.
- Second letter issued August 1, 2014 (ADAMS ML14111A071)

ITAAC Letter



Inspection Report/Vendor	ITAAC	Status
Pentair Valves & Controls IR 99901431/2013-201 IR 99901431/2014-201	13, 20, 29, 159, 166	Closed
<ul style="list-style-type: none"> Inadequate design control – testing 	Seismic qual	
<ul style="list-style-type: none"> PV-16, PV-62 	Static loads	
<ul style="list-style-type: none"> NONs closed in 2014/201 IR 		
SPX (Copes-Vulcan) IR 99900080/2013-201	56, 57, 214, 215	Open
<ul style="list-style-type: none"> Inadequate scope of test – cartridge output vs. reliable cartridge ignition 	Not under design basis condition	
<ul style="list-style-type: none"> Inadequate dedication – no testing or audit of supplier 	Ignition powder mix	

ITAAC Letter



Inspection Report/Vendor	ITAAC	Status
Westinghouse Electric Company IR 99900404/2014-201	553	Open
<ul style="list-style-type: none">• Inadequate design control measures - translation of regulatory requirements/design basis specs• Inadequate verification of design - performance safety analysis, system requirements review, concept documentation evaluation	CIM Remote Node Control - lifecycle activities	



QUESTIONS?

