



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

TK #6
42

JK NO.039402

Truck 0825 Driver 003036 User dsellers
Load Size 8.00 CYDS Mix Code 20JNF033 Returned

Disp Ticket Num 37724811 Ticket ID 0 Time Date 13:47 8/28/13
Qty Mix Age Seq Load ID
W1 43

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	995.0 lb	-0.50%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2905 lb	0.03%			
SAND1	NATURAL SAND	1790 lb	14940 lb	14920 lb	-0.14%	3.63% A	62 gl	
STONE	STONE	800 lb	6495 lb	6480 lb	-0.24%	1.49% M	11 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
STRACCEL	ADVA 576	40.00 oz	320.00 oz	320.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	56.00 oz	50.00 oz	-10.71%			
WATER3	WATER	100.00 %	302.24 gl	302.00 gl	-0.08%		302.00 gl	

Actual Load 29413 lb Slump 4.00 in Num Batches: 1 Design W/C: 0.580 Water/Cement: 0.581 T Design 398.0 gl Actual 375.6 gl To Add 124 gl Water In Truck: 0.0 gl Adjust Water: 0.0 gl / Load Trim Water: -1.5 gl / CYC Manual 13:47:21

MIXER B: 1 Mixed 0 of 60 Sec.

REVS IN 68
REVS START 103
REVS OUT 114
TIME START 2:29
TIME STOP
TOTAL TIME

W. E. Sellers 8-28-13
EXP 958 330 oz

Rejected Alicia Smith 8/20/13



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

TK# 6 INFO ONLY 28" JK NO. 039403
43

Truck 7116	Driver 067956	User dsellers	Disp Ticket Num 37724812	Ticket ID 0	Time 14:00	Date 8/28/13
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty 8-28-13	Mix Age	Seq W1	Load ID 44

Material	Description	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1000 4895.0 lb	-9.96%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2905 lb	0.03%			
SAND1	NATURAL SAND	1790 lb	14862 lb	14780 lb	-0.55%	3.79% A	69 gl	
STONE	STONE	600 lb	6499 lb	6480 lb	-0.24%	1.49% M	11 gl	
WATER1	CITY WATER	48.60 gl	.00 gl	.00 gl				
SLAG	SLAG	210.0 lb	1680.0 lb	1675.0 lb	-0.30%			
STRAOCEL	ADVA 575	40.00 oz	320.00 oz	320.00 oz	0.00%			
STABILIZ	RECOVER	7.00 oz	66.00 oz	60.00 oz	-10.71%			
WATER2	WATER	100.00 %	288.60 gl	200.00 gl	0.12%		200.00 gl	

Actual Load	29402 lb	Design W/C	0.580	Water/Cement	0.577 T	Design	388.0 gl	Actual	376.0 gl	To Add	12.0 gl
Slump	4.00 in	Water in Truck	0.0 gl	Adjust Water		gl / Load	Trim Water	-1.5 gl /	CYC		

B: 1 Mixed 0 of 60 Sec.

REVS IN 71
 REVS START 292
 REVS OUT 322 over 300
 TIME START 3:13
 TIME STOP 3:22
 TOTAL TIME 82 min

OK Sell 8-28-13
EXP 958 330..

Alicia Smith 8/28/13



*TEST

INFO: 30.5" @ 78 DEG.
TEST: 30" @ 78 DEG.
QMA 6-4-15

509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

#1
TK.16

JK NO. 030918

0-Revs

Truck 0812	Driver 003051	User dsellers	Disp Ticket 37729208	Num 0	Ticket ID 0	Time 6:48	Date 6/4/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty	Mix Age	Seq W1	Load ID 1	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT	TYPE III CEMENT	125.0 lb	1000.0 lb	995.0 lb	-0.50%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2905 lb	0.03%			
SLAG	SLAG	210.0 lb	1680.0 lb	1675.0 lb	-0.30%			
STONE	STONE	800 lb	6574 lb	6580 lb	0.09%	2.72% M	21 g	
SAND	NATURAL SAND	1750 lb	15014 lb	14900 lb	-0.76%	4.85% A	83 g	
WATER	CITY WATER	48.50 gal	.00 gal	.00 gal				
STABILIZ	RECOVER	3.49 oz	27.92 oz	30.00 oz	7.45%			
STRACCEL	ADVA 575	40.57 oz	327.76 oz	330.00 oz	0.69%			
WH	HOT WATER	100.00 %	276.96 gal	276.00 gal	0.03%		276.00 gal	

Actual Load	29381 lb	Design W/C:	0.580	Water/Cement:	0.568 A	Design	388.0 gal	Actual	379.4 gal	Manual	6:48:27	To Add:	8.6 gal
Slump:	4.00 in	Water in Truck:	0.0 gal	Adjust Water:		0.0 gal / Load	Trim Water:	-1.0 gal /	CYC				

B: 1 Mixed 0 of 60 Sec.

REVS IN	75
REVS START	114
REVS OUT	125
TIME START	7:50
TIME STOP	7:55
TOTAL TIME	67 MIN.

[Signature] 6-4-15

EXP 958 330oz



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

PLANT
Info:

Spread - 32"

#1
TK 16

✓ SRR PCB

QC 6-25-15

INFO: 30.5" @ 78°

INFO #2: 49.45" @ 79°

TEST: 28.5" @ 79°

JK NO. 041638

O-Reus

Truck 1513	Driver 003041	User dsellers	Disp Ticket 37729629	Num 0	Ticket ID 0	Time 7:22	Date 6/25/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	QTY	Mix Age	Seq W1	Load ID 4	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT	TYPE III CEMENT	125.0 lb	1000.0 lb	1005.0 lb	0.50%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2910 lb	0.21%			
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
STONE	STONE	600 lb	6512 lb	6540 lb	0.43%	1.75% M		13 gal
SAND	NATURAL SAND	1790 lb	14901 lb	14880 lb	-0.14%	4.05% A		69 gal
WATER	CITY WATER	48.60 gal	.00 gal	.00 gal				
STABILIZ	RECOVER	3.49 oz	60.87 oz	60.00 oz	-1.42%			
STRACCEL	ADVA 575	40.97 oz	327.76 oz	330.00 oz	0.68%			
WC	CHILLED WATER	100.00 gal	297.00 gal	297.00 gal	0.00%			297.00 gal

Actual Load Blump:	29508 lb 4.00 in	Design W/C:	0.580	Water/Cement:	0.568 A	Design	388.0 gal	Actual	380.0 gal	Manual	7:22:52	To Add:	8.0 gal
		Water in Truck:	0.0 gal	Adjust Water:		0.0 gal / Load	Trim Water:	-1.0 gal /		CYC			

B: 1 Mixed 0 of 60 Sec.

REVS IN	81
REVS START	151
REVS OUT	178
TIME START	8:27
TIME STOP	8:33
TOTAL TIME	71 MIN

w/psll 6-25-15
EXP 958 330oz



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

INFO: 27.5" @ 80°
TEST: 28" @ 80° #1
TK16

JK NO. 041934

O-Revs

Truck 0812	Driver 003051	User dsellers	Disp Ticket 37729926	Num Ticket ID 0	Time Date 7:03 7/9/15
Load Size 8.00 CYDS	Mix Code 20JNF033	Returned	Qty	Mix Age	Seq W1
					Load ID 1

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wet
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.02%			
FLYASH	CLASS F ASH	363 lb	2904 lb	2900 lb	-0.14%			
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
STONE	STONE	800 lb	6507 lb	6600 lb	1.43%	1.67% M	13 gl	
SAND	NATURAL SAND	1790 lb	14695 lb	14780 lb	0.78%	4.02% A	68 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
STABILIZ	RECOVER	3.49 oz	27.92 oz	30.00 oz	7.45%			
BTRACCEL	ADVA 575	40.97 oz	327.76 oz	330.00 oz	0.68%			
WC	CHILLED WATER	100.00 %	298.17 gl	298.00 gl	-0.06%		298.00 gl	

Actual Load	29449 lb	Design W/C	0.590	Water/Cement	0.570 A	Design	388.0 gl	Actual	379.5 gl	Manual	7.05 26	To Add	8.5 gl
Blump	4.00 in	Water in Truck	0.0 gl	Adjust Water	0.0 gl / Load	Trim Water	-1.0 gl /						CYC Note: Manual feed occurred

MIXER

B: 1 Mixed 0 of 60 Sec.

Revs in	97
Revs START	125
Revs out	150
Time START	8:06
Time STOP	8:10
Total time	67 MIN

dsellers 7-9-15
EXP 958 330oz



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

INFO
Test: 31.5" @ 85°

#1
TR16

JK NO. 042239

0-Revs

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
0812	10002211	dsellers	37730258	0	7:02	8/31/15
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.00 CYDS	OOGNV208				W1	1

8-31-15

Material	Description	Design Qty	Required	Batched	% Variance	Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	174.0 lb	1218.0 lb	1220.0 lb	2.63%			
FFLYASH	CLASS F ASH	868 lb	6076 lb	6085 lb	0.15%			
SLAG	SLAG	863.0 lb	6076.0 lb	6080.0 lb	0.07%			
WATER1	CITY WATER	114.50 gl	794.50 gl	795.00 gl	0.06%		795.00 gl	
TEMPER	TEMPER	.00	2.00 gl	2.00 gl	0.00%		2.00 gl	

Actual Load Blump:	2006 lb	4.00 in	Num Batches:	2	Design W/C:	0.500	Water/Cement:	0.496 A	Design	801.5 gl	Actual	797.0 gl	Manual	7:02:23	To Add	4.5 gl
			Water in Truck:	0.0 gl	Adjust Water:			0.0 gl / Load	Trim Water:	-1.0 gl /	CYC					

MIXER B: 1 Mixed 0 of 60 Sec.
 B: 2 Mixed 0 of 60 Sec.

[Signature] 8-31-15

Revs in	102
Revs START	178
Revs OUT	192
Time start	8:30
Time stop	8:36
Total Time	94MIN

[Signature]



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

INFO: 36" @ 86°F
TEST: 36" FLOW @ 86°F

#1
TK 16

JK NO. 042345
0-Revs

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
1513	10002041	dsellers	37730364	0	0	7:29	9/10/15
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
7.00	CYDS	00GNV208			W1	1	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	174.0 lb	1218.0 lb	1210.0 lb	-0.66%			
FFLYASH	CLASS F ASH	868 lb	6076 lb	6070 lb	-0.10%			
SLAG	SLAG	868.0 lb	6076.0 lb	6070.0 lb	-0.10%			
WATER1	CITY WATER	114.50 gal	794.50 gal	794.00 gal	-0.06%		794.00 gal	

Actual	Design	Actual	Manual
Load	19976 lb	801.5 gal	7:29:28
Skump:	4.00 in	Trim Water:	To Add: 7.5 gal
	Water in Truck:	-1.0 gal	CYC

B: 1 Mixed 0 of 60 Sec.
B: 2 Mixed 0 of 60 Sec.
B: 3 Mixed 0 of 60 Sec.

Handwritten signature 9-10-15

Revs in	75
Revs start	90
Revs out	135
Time start	8:27
Time stop	9:12
Total Time	43 103 MINUTES

GPR
9/10/2015



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

#15
Tank 16

INFO 25" @ 88°
Test QMA 6-15-15
2ND INFO AFTER WATER ADDS:
24" QMA 6-15-15

JK NO. 031089

0-Revs

Truck 0798	Driver 100161	User dsellers	Disp Ticket 37729378	Num 0	Ticket ID	Time 9:37	Date 6/15/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty	Mix Age	Seq W1	Load ID 16	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	990.0 lb	-1.00%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2900 lb	-0.14%			
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
SSSTONE	S STONE	800 lb	6466 lb	6520 lb	0.84%	1.03% M	8 gl	
SAND1	NATURAL SAND	1790 lb	14829 lb	14800 lb	-0.20%	3.96% A	61 gl	
WATER1	CITY WATER	48.60 gl	.00 gl	.00 gl				
STABILIZ	RECOVER	3.49 oz	27.92 oz	30.00 oz	7.45%			
STRACCEL	ADVA 575	48.97 oz	327.76 oz	330.00 oz	0.68%			
WH	HOT WATER	100.00 %	311.10 gl	312.00 gl	0.29%		312.00 gl	

Actual	29506 lb	Design W/C:	0.580	Water/Cement:	0.572 A	Design	388.0 gl	Actual	380.9 gl	Manual	9:37:53	To Add:	7.2 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-1.0 gl /	CYC				

MIXER B: 1 Mixed 0 of 60 Sec.

Revs IN 89
Revs START
Revs STOP
Time START
Time STOP
Total Time

↓ 25" 6-15-15

Exp 958 330.02

Rejected Added 7.2
Gallons
by 6-15-15



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

19
TK 16

JK NO. 031170

O-Revs

Truck 0819	Driver 003031	User dsellers	Disp Ticket 37729467	Num 0	Ticket ID 0	Time 14:25	Date 6/17/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty 6-17-15	Mix Age	Seq W1	Load ID 29	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wgt
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1000.0 lb	-2.50%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2915 lb	0.38%			
SLAG	SLAG	210.0 lb	1680.0 lb	1680.0 lb	0.00%			
8STONE	8 STONE	800 lb	6451 lb	6460 lb	0.15%	0.79% M	6 gl	
SAND1	NATURAL SAND	1790 lb	14751 lb	14720 lb	-0.21%	3.01% A	52 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
8TABIJZ	RECOVER	3.49 oz	60.87 oz	60.00 oz	-1.42%			
8TRACCEL	ADVA 575	40.97 oz	327.76 oz	330.00 oz	0.68%			
WC	CHILLED WATER	100.00 %	322.30 gl	322.00 gl	-0.09%		322.00 gl	

Actual Load	29521 lb	Design W/C:	0.580	Water/Cement:	0.563 A	Design	388.0 gl	Actual	379.6 gl	Manual	14:25:31	To Add:	8.4 gl
Blump:	4.00 in	Water In Truck:	0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-1.0 gl /	CYC				

B: 1 Mixed 0 of 60 Sec.

REVS IN 106

REVS START _____

REVS OUT _____

TIME START _____

TIME STOP _____

TOTAL TIME _____

[Signature] 6-17-15
EXP 958 330oz

REJECTED
NOT MIXED
GAR 6/17/15



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

INFO 36"
TEST 33" @ 80° #14
TK 16

JK NO. 041739

Truck rejected due to excessive Reus flow and segregation. *Paul Redwood 6/30/15*

Truck 1412	Driver 100011	User dsellers	Disp Ticket 37729729	Num 0	Ticket ID 0	Time 9:19	Date 6/30/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty	Mix Age	Seq W1	Load ID 19	

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wgt
CEMENT1	TYPE III CEMENT	128.0 lb	1000.0 lb	990.0 lb	-1.00%			
FFLYASH	CLASS F ASH	363 lb	2804 lb	2900 lb	-0.14%			
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
STONE	S STONE	800 lb	6499 lb	6460 lb	-0.59%	1.50% M	12 gl	
SAND1	NATURAL SAND	1790 lb	14962 lb	14920 lb	-0.28%	4.48% A	77 gl	
WATER1	CITY WATER	48.50 gl	.00 gl	.00 gl				
STABILZ	RECOVER	3.49 oz	60.87 oz	60.00 oz	-1.42%			
STRACCEL	ADVA 575	40.97 oz	327.76 oz	330.00 oz	0.68%			
W/C	CHILLED WATER	100.00 %	291.30 gl	290.00 gl	-0.45%		290.00 gl	

Actual Load Slump:	29384 lb 4.00 in	Design W/C:	0.980	Water/Cement:	0.969 A	Design	398.0 gl	Actual	378.4 gl	Manual	9:19:34	To Add:	9.6 gl
		Water in Truck:	0.0 gl	Adjust Water:		gl / Load	Trim Water:	-1.0 gl /		CYC			

B: 1 Mixed 0 of 60 Sec.
Reus in 86
Reus start
Reus out
Time start
Time stop
Total time

W. Redwood 6-30-15
 EXP 958 330 oz



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

INFO: 23 1/2" @ 80°F #1
TEST: 24" @ 41°F TK 16

JK NO. 041980

O-Laws
Ct

Truck 0772	Driver 200097	User dsellers	Disp Ticket 37729973	Num Ticket ID 0	Time Date 8:49 7/13/15
Load Size 8.00	Mix Code CYDS 20JNF033	Returned	Qty	Mix Age	Seq Load ID W1 5

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
CEMENT1	TYPE III CEMENT	125.0 lb	1500.0 lb	990.0 lb	-1.07%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2890 lb	-0.48%			
SLAG	SLAG	270.0 lb	1692.0 lb	1680.0 lb	0.00%			
STONE	8 STONE	600 lb	6433 lb	6460 lb	-0.51%	1.45% M	11 gl	
SAND1	NATURAL SAND	1730 lb	14805 lb	14740 lb	-0.44%	3.35% A	56 gl	
WATER1	CITY WATER	48.50 gal	0.0 gal	0.0 gal				
STABILIZ	RECOVER	3.49 oz	60.87 oz	60.00 oz	-1.42%			
STRACCEL	ADVA 575	40.97 oz	327.76 oz	320.00 oz	-2.37%			
WC	CHILLED WATER	100.00 %	310.69 gal	310.00 gal	-0.22%		310.00 gal	

Actual Load: 29371 lb
Slump: 4.00 in

Num Batches: 1
Design W/C: 0.580
Water in Truck: 0.0 gal

Water/Cement: 0.569 A
Adjust Water: 0.0 gal / Load

Design: 368.0 gal
Trim Water: -1.0 gal /

Manual: 8:49:21
Actual: 379.0 gal
To Add: 9.0 gal
CYC Note: Manual feed occurred

B: 1 Mixed 0 of 60 Sec.
Revs in 95
Revs START
Revs OUT
Time START
Time STOP
Total Time

J. Sellers 7-13-15
 Exp 958 330 oz

ADDED 6 GAL H₂O
 FLOW TOO LOW CPR
 REJECTED 7/13/2015



509 Main St. • Jackson, S.C. 29831 • (803) 471-9207

#13
TK16

JK NO.042287

o-keas

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
0817	10002303	operations	37730306	0	10:56	9/1/15
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CYDS	20JNF033				W1	19

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wet
CEMENT1	TYPE III CEMENT	125.0 lb	1000.0 lb	1005.0 lb	0.50%			
FFLYASH	CLASS F ASH	363 lb	2904 lb	2905 lb	0.03%			
SLAG	SLAG	210.0 lb	1680.0 lb	1670.0 lb	-0.60%			
STONE	STONE	900 lb	6480 lb	6520 lb	0.62%	1.25% M	10 gl	
SAND1	NATURAL SAND	1750 lb	14826 lb	14760 lb	-0.31%	3.54% A	60 gl	
WATER1	CITY WATER	42.50 gl	.00 gl	.00 gl				
STABILIZ	RECOVER	3.49 oz	60.87 oz	60.00 oz	-1.42%			
STRACCEL	ADVA 575	48.87 oz	327.76 oz	320.00 oz	-2.37%			
WC	CHILLED WATER	100.00 %	308.74 gl	310.00 gl	0.09%		210.00 gl	

Actual Load	29491 lb	Design W/C:	0.580	Water/Cement:	0.569 A	Design	388.0 gl	Actual	380.1 gl	Manual	10:56:32	To Add:	7.9 gl
Blump:	4.00 in	Water In Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl /	CYE Note: Manual feed occurred					

MIXER B: 1 Mixed 0 of 60 Sec.

Revs in	117
Revs start	N/A
Revs out	N/A
Time start	11:50
Time stop	11:59
Total Time	N/A

[Signature] 9-1-15
EXP 958 330oz

REJECT NOT MIXED PROPERLY
ALL WATER GPR 9/1/15