

DUKE POWER COMPANY

POWER BUILDING

422 SOUTH CHURCH STREET, CHARLOTTE, N. C. 28242

Central File
50-269
287

WILLIAM O. PARKER, JR.
VICE PRESIDENT
STEAM PRODUCTION

May 15, 1980

TELEPHONE: AREA 704
373-4083

Mr. James P. O'Reilly, Director
U. S. Nuclear Regulatory Commission
Region II
101 Marietta Street, Suite 3100
Atlanta, Georgia 30303

Re: RII:JPO
50-269, 50-287
IE Bulletin 79-17


Dear Mr. O'Reilly:

The examination of a sample of welds in stagnant borated water systems required by Item 2(b) of the referenced bulletin have been completed for Oconee Units 1 and 3. No evidence of weld cracking was observed. The following number of welds were examined using both UT and PT techniques.

	<u>Unit 1</u>	<u>Unit 3</u>
LPI	45 of 437	43 of 424
HPI	25 of 118	22 of 119
BS	<u>15 of 173</u>	<u>16 of 158</u>
Total	85 of 728	81 of 701

This is considered to complete the requirements of IEB-79-17 for all three Oconee Units.

Very truly yours,


William O. Parker, Jr.

KRW:scs

OFFICIAL COPY

8005800 063