

Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830
Tel: 706.848.6459



Docket No.: 52-025

JUL 29 2016

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

ND-16-1274
10 CFR 52.99(c)(1)

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on
Completion of ITAAC 2.3.04.09 [Index Number 336]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.04.09 [Index Number 336] for verifying that volume of the diesel driven fire pump fuel tank is at least 240 gallons. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,

Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

MJY/BH/amm

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.04.09 [Index Number 336]

To:

Southern Nuclear Operating Company/Georgia Power Company

Mr. S. E. Kuczynski (w/o enclosures)
Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Meier
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. D. H. Jones (w/o enclosures)
Ms. K. D. Fili
Mr. D. L. McKinney
Mr. B. H. Whitley
Mr. D. L. Fulton
Mr. C. E. Morrow
Mr. M. J. Yox
Mr. D. Woods
Ms. A. L. Pugh
Ms. K. Stacy
Mr. J. J. Olson
Mr. W. A. Sparkman
Mr. J. P. Redd
Mr. D. R. Culver
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Ms. C. Haney (w/o enclosures)
Mr. M. Delligatti (w/o enclosures)
Mr. L. Burkhardt (w/o enclosures)
Mr. C. Patel
Mr. B. M. Baval
Ms. R. C. Reyes
Ms. M. A. Sutton
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. M. G. Kowal
Mr. J. D. Fuller
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. M. A. Junge
Mr. T. Brimfield
Mr. A. Lerch

Oglethorpe Power Corporation

Mr. M. W. Price
Ms. K. T. Haynes
Ms. A. Whaley

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. D. Cope

WECTEC

Ms. K. Stoner (w/o enclosures)
Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)
Mr. J. W. Crenshaw (w/o enclosures)
Mr. L. Woodcock (w/o enclosures)
Mr. M. P. Rubin
Mr. P. A. Russ
Mr. A. F. Dohse
Mr. M. Y. Shaqqo
Ms. S. DiTommaso

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*
Ms. L. Matis, *Tetra Tech NUS, Inc.*
Dr. W. R. Jacobs, Jr., *Ph.D., GDS Associates, Inc.*
Mr. S. Roetger, *Georgia Public Service Commission*
Ms. S. W. Kernizan, *Georgia Public Service Commission*
Mr. K. C. Greene, *Troutman Sanders*
Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-16-1274
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 2.3.04.09 [Index Number 336]**

ITAAC Statement

Design Commitment:

9. The fuel tank for the diesel-driven fire pump is capable of holding at least 240 gallons.

Inspections, Tests, Analyses:

Inspection of the diesel-driven fire pump fuel tank will be performed.

Acceptance Criteria:

The volume of the diesel driven fire pump fuel tank is at least 240 gallons.

ITAAC Determination Basis

An inspection was performed to demonstrate that the diesel-driven fire pump fuel tank is capable of holding at least 240 gallons.

The volume of the diesel-driven fire pump fuel tank was determined by a dimensional inspection to measure the diameter and length of the inner cylindrical fuel tank. The inspection results plus a 5% allowance for sump volume and a 5% allowance for expansion (in accordance with NFPA 20) were used to determine the useable tank volume.

The inspection results of the diesel-driven fire pump fuel tanks are documented in Reference 1 which confirms that the tank volume is 432.5 gallons and meets the ITAAC acceptance criteria.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review document number is included in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 2.3.04.09 [Index Number 336] (Reference 2) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 2.3.04.09 [Index Number 336] was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-MS32-VTR-850019, Revision 0, Fuel Tank Data - C0114866
2. SVP_SV0_004042, Attachment 1, Submittal of Inspections, Tests, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 2.3.04.09 [COL Index Number 336] (FPS Diesel Driven Fire Pump Fuel Tank Volume)