

Docket Nos.: 50-275
and 50-323

DEC 07 1983

DISTRIBUTION

~~Document Control~~ (50-275/323)

L PDR
NRC PDR
PRC System
LB#3 Reading
JLee
HSchierling
BBuckley
GWKnighton
Attorney, OELD

MEMORANDUM FOR: H, Denton
E, Case
J, Carter
D, Eisenhut
H, Thompson
R, Vollmer
R, Mattson
T, Speis
J, Sniezek
T, Ippolito
T, Novak
G, Lainas
F, Miraglia
G, Holohan

FROM: Hans Schierling, Project Manager
Licensing Branch No. 3
Division of Licensing

SUBJECT: DAILY HIGHLIGHT

Diablo Canyon, Unit 1

1. The primary system is "solid" at 400 psi. Reactor Coolant pumps have been operated on the 1-minute and 10-minute cycles.
2. The missile shield is in place and remaining modification work has been started on the dome service crane.
3. The condenser hydrotest is complete. Several condenser tubes have leaks in the rolled joint on the tube sheet (tubes can be rerolled to stop leakage).
4. Testing of the control rod drives has been started (current test, coil current test and rod drop test).

The information is current as of December 6, 1983.

8312190103 831207
PDR ADOCK 05000275
P PDR

Original signed by:
Hans Schierling

Hans Schierling, Project Manager
Licensing Branch No. 3
Division of Licensing

cc: S. Black
DL B/Cs

DL:LB#3
HSchierling:ft GWKnighton

12/7/83

12/17/83

