

Michael J. Yox
Regulatory Affairs Director
Vogtle 3 & 4
Nuclear Development

Southern Nuclear
Operating Company, Inc.
7825 River Road
Waynesboro, GA 30830
Tel: 706.848.6459



Docket No.: 52-025

ND-16-2748
10 CFR 52.99(c)(1)

DEC 28 2016

U.S. Nuclear Regulatory Commission
Document Control Desk
Washington, DC 20555-0001

Southern Nuclear Operating Company
Vogtle Electric Generating Plant Unit 3
ITAAC Closure Notification on Completion of ITAAC 3.5.00.07 [Index Number 832]

Ladies and Gentlemen:

In accordance with 10 CFR 52.99(c)(1), the purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) of the completion of Vogtle Electric Generating Plant (VEGP) Unit 3 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 3.5.00.07 [Index Number 832] for verification that the airborne radiation monitors listed in Combined License (COL) Appendix C, Table 3.5-4 exist. The closure process for this ITAAC is based on the guidance described in NEI 08-01, "Industry Guideline for the ITAAC Closure Process under 10 CFR Part 52," which was endorsed by the NRC in Regulatory Guide 1.215.

This letter contains no new NRC regulatory commitments. Southern Nuclear Operating Company (SNC) requests NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99.

If there are any questions, please contact David Woods at 706-848-6903.

Respectfully submitted,



Michael J. Yox
Regulatory Affairs Director Vogtle 3&4

MJY/RDH/amm

Enclosure: Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 3.5.00.07 [Index Number 832]

To:

Southern Nuclear Operating Company/ Georgia Power Company

Mr. D. A. Bost (w/o enclosures)
Mr. M. D. Meier
Mr. M. D. Rauckhorst (w/o enclosures)
Mr. D. H. Jones (w/o enclosures)
Ms. K. D. Fili
Mr. D. L. McKinney
Mr. D. L. Fulton
Mr. C. E. Morrow
Mr. M. J. Yox
Mr. D. Woods
Ms. A. L. Pugh
Ms. K. M. Stacy
Mr. A. S. Parton
Mr. W. A. Sparkman
Mr. J. P. Redd
Mr. D. R. Culver
Mr. F. H. Willis
Ms. A. C. Chamberlain
Document Services RTYPE: VND.LI.L06
File AR.01.02.06

cc:

Nuclear Regulatory Commission

Mr. W. Jones (w/o enclosures)
Ms. J. M. Heisserer
Mr. C. P. Patel
Mr. M. E. Ernestes
Mr. G. J. Khouri
Mr. J. D. Fuller
Mr. T. E. Chandler
Ms. S. E. Temple
Ms. P. Braxton
Mr. T. C. Brimfield
Mr. A. J. Lerch
Mr. C. J. Even
Ms. V. L. Ordaz

Oglethorpe Power Corporation

Mr. K. T. Haynes
Mr. R. B. Brinkman

Municipal Electric Authority of Georgia

Mr. J. E. Fuller
Mr. S. M. Jackson

Dalton Utilities

Mr. T. Bundros

WECTEC

Mr. C. A. Castell

Westinghouse Electric Company, LLC

Mr. R. Easterling (w/o enclosures)

Mr. G. Koucheravy (w/o enclosures)

Mr. F. Gill

Ms. L. Iller

Mr. J. Hopkins

Mr. D. Hawkins

Mr. C. F. Landon

Mr. M. Y. Shaqo

Ms. S. DiTommaso

Mr. A. F. Dohse

Other

Mr. J. E. Hesler, *Bechtel Power Corporation*

Ms. L. Matis, *Tetra Tech NUS, Inc.*

Dr. W. R. Jacobs, Jr., Ph.D., *GDS Associates, Inc.*

Mr. S. Roetger, *Georgia Public Service Commission*

Ms. S. W. Kernizan, *Georgia Public Service Commission*

Mr. K. C. Greene, *Troutman Sanders*

Mr. S. Blanton, *Balch Bingham*

**Southern Nuclear Operating Company
ND-16-2748
Enclosure**

**Vogtle Electric Generating Plant (VEGP) Unit 3
Completion of ITAAC 3.5.00.07 [Index Number 832]**

ITAAC Statement

Design Commitment:

7. The airborne radiation monitors listed in Table 3.5-4 are provided.

Inspections, Tests, Analyses:

Inspection for the existence of the monitors will be performed.

Acceptance Criteria:

Each of the monitors listed in Table 3.5-4 exists.

ITAAC Determination Basis

This Inspection, Test, Analysis, and Acceptance Criteria (ITAAC) requires an inspection be performed to verify the existence of the airborne radiation monitors identified in Combined License (COL) Appendix C, Table 3.5-4 (Attachment A).

An inspection was performed of the airborne radiation monitors design specification (Reference 7) and manufacturer's quality data packages (Reference 1 through 6) to verify that the equipment identified in COL Appendix C, Table 3.5-4 have been fabricated and meet design requirements. The equipment numbers identified in COL Appendix C, Table 3.5-4 are for the detectors which are internal to the airborne radiation monitors. The inspection verified that each monitor has a certificate of conformance showing the monitor's tag number, part number, and serial number, and that the design requirements have been met, including having the appropriate nominal detection range to provide indication of unusual radiological events, as identified in the Tier 1 Design Description.

The inspection is documented in an inspection report (Reference 8) and results are summarized in Attachment A. The inspection confirmed the existence of each monitor listed in COL Appendix C, Table 3.5-4 which meets the ITAAC acceptance criteria.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, Southern Nuclear Operating Company (SNC) performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found that there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review document number is included in the Vogtle Unit 3 ITAAC Completion Package for ITAAC 3.5.00.07 (Reference 9) and available for NRC inspection.

ITAAC Completion Statement

Based on the above information, SNC hereby notifies the NRC that ITAAC 3.5.00.07 was performed for VEGP Unit 3 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

References (available for NRC inspection)

1. SV3-RMS-VQQ-013, Rev. 0, "Quality Release Data Package"
2. SV3-RMS-VQQ-014, Rev. 0, "Quality Release Data Package"
3. SV3-RMS-VQQ-015, Rev. 0, "Quality Release Data Package"
4. SV3-RMS-VQQ-019, Rev. 0, "Quality Release Data Package"
5. SV3-RMS-VQQ-020, Rev. 0, "Quality Release Data Package"
6. SV3-RMS-VQQ-042, Rev. 0, "Quality Release Data Package"
7. APP-RMS-J7-001, Rev. 7, "AP1000 Radiation Monitoring System- System Specification Document"
8. SV3-RMS-ITR-001, Rev. 0, "Inspection Report Confirming Airborne Radiation Monitors Exist, ITAAC 3.5.00.07"
9. SVP_SV0_004454, Attachment 1, "Submittal of Inspections, Test, Analyses and Acceptance Criteria (ITAAC) Completion Package for Unit 3 ITAAC 3.5.00.07 [COL Index Number 832] (RMS Airborne Radiation Monitors)"

Attachment A

SYSTEM: Radiation Monitoring System (RMS)

Excerpt from COL Appendix C Table 3.5-4*

Table 3.5-4* Airborne Radiation Monitors		Radiation Monitor Tag No. Tag No	Quality Data Package	Radiation Monitor Part No / Serial No
Equipment List*	Equipment No.*			
Fuel Handling Area Exhaust Radiation Monitor	VAS-RE001	SV3-VAS-JS-01	SV3-RMS-VQQ- 013	04643201-001 / 10000
Auxiliary Building Exhaust Radiation Monitor	VAS-RE002	SV3-VAS-JS-02	SV3-RMS-VQQ- 014	04643201-001 / 10007
Auxiliary Building Exhaust Radiation Monitor	VAS-RE003	SV3-VAS-JS-03	SV3-RMS-VQQ- 015	04643201-001 / 10001
Annex Building Exhaust Radiation Monitor	VAS-RE008	SV3-VAS-JS-08	SV3-RMS-VQQ- 042	04643201-001 / 10003
Health Physics and Hot Machine Shop Exhaust Radiation Monitor	VHS-RE001	SV3-VHS-JS-01	SV3-RMS-VQQ- 019	04641601-001 / 10001
Radwaste Building Exhaust Radiation Monitor	VRS-RE023	SV3-VRS-JS-23	SV3-RMS-VQQ- 020	04641601-001 / 10002