

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
		Revision: 10	Appendix P-6, Page 1 of 1

**APPENDIX P-6
FSS FIELD LOG**

Survey Area: LSA 11 **Description:** East Open / Southeast Open Land Area
Survey Unit: 02 **Description:** Class 3 Area 12; South of Rail Spur

FSS Field Log:

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
4/22/16-07:00	Perform Pre-operational check of Ludlum Instruments 2221 B, BB, and **	JM / DL
4/22/16-13:00	Begin FSS GWS of accessible areas South of Railroad tracks	JM / DL
4/22/16-15:00	Complete FSS GWS for today.	JM / DL
4/22/16-15:30	Perform Post-operational check of Ludlum Instruments 2221 B, BB, and **	JM / DL
4/25/16-10:00	Commenced systematic sampling of LSA 11-02.	JM
4/25/16-15:25	Completed systematic sampling of LSA 11-02.	JM
4/26/16-06:00	Perform Pre-operational check of Ludlum Instruments 2221 B and BB	JM / KW
4/26/16-09:00	Begin FSS GWS of accessible areas South of Railroad tracks.	JM / KW
4/26/16-11:00	10% FSS GWS completed.	JM / KW
4/26/16-15:00	Perform Post-operational check of Ludlum Instruments 2221 B and BB	JM / KW
5/6/16-13:55	A systematic sampled failed on high Tc-99. Additional biased bounding samples required. Commenced biased sampling at 13:55.	JB
5/6/16-14:20	Completed biased sampling. Sample IDs: L11-02-25-P-S-B-00, L11-02-26-P-S-B-00, L11-02-27-P-S-B-00, L11-02-28-P-S-B-00, L11-02-29-P-S-B-00	JB
5/17/16-9:30	Additional biases required. Commenced biased sampling of LSA 11-02 at 09:30.	JW
5/17/16-14:05	Completed the biased sampling of LSA 11-02. Sample IDs: L11-02-25-P-S-B-00, L11-02-26-P-S-B-00, L11-02-27-P-S-B-00, L11-02-28-P-S-B-00, L11-02-29-P-S-B-00, L11-02-30-P-R-B-00, L11-02-31-P-R-B-00, L11-02-32-P-R-B-00, L11-02-33-P-R-B-00, L11-02-34-P-R-B-00, L11-02-35-P-S-B-00, L11-02-36-P-R-B-00, L11-02-37-P-S-B-00, L11-02-38-P-R-B-00, L11-02-39-P-S-B-00, L11-02-40-P-R-B-00, L11-02-41-P-S-B-00, L11-02-42-P-R-B-00.	JW
6/1/16-13:55	The area of LSA 11-02 has been adjusted upward to accommodate the encompassed new Class 1 Survey Unit LSA 11-06. An additional systematic sample point is required. Commenced sampling at 13:55.	JW
6/1/16-14:05	Systematic sampling completed. Sample IDs: L11-02-41-P-S-B-00, L11-02-42-P-R-S-00, L11-02-43-P-E-S-00, L11-02-42-P-R-Q-00.	JW