



April R. Rice
Manager
New Nuclear Licensing

March 30, 2017
NND-17-0160
10 CFR 52.99(c)(1)

U. S. Nuclear Regulatory Commission
Attn: Document Control Desk
Washington, DC 20555-0001

Subject: Virgil C. Summer Nuclear Station (VCSNS) Unit 2
Combined License No. NPF-93
Docket Number 52-027
ITAAC Closure Notification on Completion of ITAAC 2.3.04.09 [Index No. 336]

Attachments: (1) References

The purpose of this letter is to notify the Nuclear Regulatory Commission (NRC) in accordance with 10 CFR 52.99(c)(1) of the completion of Virgil C. Summer Nuclear Station (VCSNS) Unit 2 Inspections, Tests, Analyses, and Acceptance Criteria (ITAAC) Item 2.3.04.09 for concluding the Fire Protection System (FPS) diesel-driven fire pump fuel tank volume is at least 385 gallons. The closure process for this ITAAC is based on the guidance described in NEI 08-01 (Reference 1), which was endorsed by the NRC in Regulatory Guide 1.215.

ITAAC Statement

Design Commitment:

9. The fuel tank for the diesel-driven fire pump is capable of holding at least 385 gallons.

Inspections, Tests, Analyses:

Inspection of the diesel-driven fire pump fuel tank will be performed.

Acceptance Criteria:

The volume of the diesel driven fire pump fuel tank is at least 385 gallons.

ITAAC Determination Basis

An inspection was performed to demonstrate that the diesel-driven fire pump fuel tank is capable of holding at least 385 gallons.

The volume of the diesel-driven fire pump fuel tank was determined by a dimensional inspection to measure the diameter and length of the inner cylindrical fuel tank. The usable volume was determined using the inspection results and accounted for deductions of 5% for sump volume, and 5% for expansion in accordance with NFPA-20 "Standard for the Installation of Stationary Pumps for Fire Protection" (Reference 2).

The inspection results of the diesel-driven fire pump fuel tanks are documented in VS2-MS32-VTR-850022 (C0114870 Fuel Tank Data Sheets) (Reference 3) which confirms the tank volume is 432.5 gallons and meets the ITAAC acceptance criteria.

ITAAC Finding Review

In accordance with plant procedures for ITAAC completion, SCE&G performed a review of all ITAAC findings pertaining to the subject ITAAC and associated corrective actions. This review found there are no relevant ITAAC findings associated with this ITAAC. The ITAAC completion review is documented in the ITAAC Completion Package for ITAAC 2.3.04.09 (Reference 4) and available for NRC inspection.

NND-17-0160
March 30, 2017
Page 3 of 4

ITAAC Completion Statement

Based on the above information, SCE&G hereby notifies the NRC that ITAAC 2.3.04.09 was performed for VCSNS Unit 2 and that the prescribed acceptance criteria are met.

Systems, structures, and components verified as part of this ITAAC are being maintained in their as-designed, ITAAC compliant condition in accordance with approved plant programs and procedures.

We request NRC staff confirmation of this determination and publication of the required notice in the Federal Register per 10 CFR 52.99(e)(1).

If there are any questions, please contact Ryder Thompson at (803) 941-9812.

Sincerely,



April R. Rice
Manager
Nuclear Licensing
New Nuclear Deployment

RT/AR/hz

- c. Document Control Desk
William Jones- NRC
Tomy Nazario – Senior Resident
Patrick Heher - NRC
Thomas R. Fredette – NRC
Billy Gleaves – NRC
James Reece – NRC
Michael Ernstes – NRC
Marion Cherry – Santee Cooper
Stephen A. Byrne – SCE&G
Jeffrey B. Archie – SCE&G
Ronald A. Jones – SCE&G
Alan Torres – SCE&G
Ryder Thompson – SCE&G
Nick Kellenberger – SCE&G
April Rice – SCE&G
Justin Bouknight – SCE&G
Alvis J. Bynum – SCE&G
Kyle Young – SCE&G
Cynthia Lanier – SCE&G
Kathryn M. Sutton – Morgan Lewis
Carl Churchman – Westinghouse
William Macecevic – Westinghouse
Brian McIntyre – Westinghouse
Andrew Rahn– Westinghouse
Curtis Castell – WECTEC
Chuck Baucom – WECTEC
Peter Leroy – WECTEC
vcsummeremail@westinghouse.com
vcsummer2&3project@westinghouse.com
DCRM-EDMS@SCANA.COM

Attachment 1

References (available for NRC inspection):

1. NEI 08-01, "Industry Guideline for the ITAAC Closure Process Under 10 CFR Part 52"
2. NFPA 20, "Standard for the Installation of Stationary Pumps for Fire Protection"
3. VS2-MS32-VTR-850022 (C0114870 Fuel Tank Data Sheets)
4. ITAAC 2.3.04.09 Completion Package