

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
	Westinghouse Non-Proprietary Class 3	Revision: 4	Appendix P-6, Page 1 of 2

**APPENDIX P-6
FSS FIELD LOG**

Survey Area:	LSA 08	Description:	Central Open Land Area (Plant Soils Area)
Survey Unit:	04	Description:	Class 1 "Area 4"; (North Process Building Area)

FSS Field Log:

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
03/04/2016	<p>Prior to performing a GWS and the systematic sampling of LSA 08-04, a quality walk down of the area was conducted. Isolation controls consisting of straw wattles and green and white rope were in place. Weather conditions were cool and overcast at 41°F. General area background was measured at 9K-10.5K gcpm. The GWS was started at 0800 and paused at 1043. The GWS resumed at 1222 and was completed at 1635. All sample points were surveyed prior to isolation to ensure the absence of elevated radioactivity. Sampling commenced at 0840 and secured at 1040. LSA 08-04 was exited and the personnel returned to the office to prepare samples for shipment, process data and perform instrument post-checks.</p> <p>GWS Files Generated: LSA_08_04_030416_BB_JMB LSA_08_04_030416_BB2_JMB LSA_08_04_030416_B_JW LSA_08_04_030416_B2_JW</p> <p>Sample IDs: L08-04-01-P-S-S-00; L08-04-02-P-R-S-00; L08-04-03-P-E-S-00 L08-04-10-P-R-S-00; L08-04-11-P-E-S-00; L08-04-12-P-R-S-00 L08-04-13-P-E-S-00; L08-04-14-P-E-S-00; L08-04-15-P-E-S-00 L08-04-16-P-E-S-00; L08-04-17-P-E-S-00; L08-04-15-P-E-Q-00</p>	<p>Jacob Boxdorfer</p> <p>Jahmai Williams</p>
03/07/16	<p>Prior to continuing the systematic sampling of LSA 08-04 the FSS Supervisor conducted a task-specific safety brief. The FSS personnel then performed a quality walk-down of the area and verified I&C measures were in place. Weather conditions were overcast and cool at 71°F. Sampling was commenced at 0810 and secured at 0906. The FSS personnel returned to the FSS office to prepare the samples for shipment</p> <p>Sample IDs: L08-04-04-P-S-S-00; L08-04-05-P-R-S-00; L08-04-06-P-E-S-00 L08-04-07-P-R-S-00; L08-04-08-P-E-S-00; L08-04-09-P-R-S-00</p>	<p>Jahmai Williams</p>

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
	Westinghouse Non-Proprietary Class 3	Revision: 4	Appendix P-6, Page 2 of 2

**APPENDIX P-6
FSS FIELD LOG**

Survey Area:	LSA 08	Description:	Central Open Land Area (Plant Soils Area)
Survey Unit:	04	Description:	Class 1 "Area 4"; (North Process Building Area)

FSS Field Log:

03/08/2016	<p>Prior to performing the GWS of LSA 08-04, a quality walk down of the area was conducted. Isolation controls consisting of straw wattles and green and white rope were in place. There was no standing water in the area being surveyed. Weather conditions were warm and overcast at 70 degrees Fahrenheit. Ludlum 2221 and 44-10 "BB" was used to perform the GWS. The background for instrument "BB" was between 6,500 and 7,500 GCPM for the first file. The background for the second file was 5,500. The GWS was started at 0800 and completed at 0950. LSA 08-04 was exited and the personnel returned to the office to process data and perform instrument post-checks.</p> <p>GWS Files Generated: LSA_08_04_030816_BB_JMB LSA_08_04_030816_BB2_JMB_(ROCK)</p>	Jacob Boxdorfer
03/12/16	<p>Prior to commencing the biased sampling of LSA 08-04 the FSS Supervisor conducted a task-specific safety brief. The FSS personnel then performed a quality walk-down of the area and verified I&C measures were in place. Weather conditions were overcast and cold at 55°F. Sampling was commenced at 0915 and secured at 0935. The FSS personnel returned to the FSS office to prepare the samples for shipment</p> <p>Sample IDs: L08-04-18-P-E-B-00; L08-04-19-P-E-B-00; L08-04-20-P-E-B-00 L08-04-21-P-E-B-00; L08-04-21-P-E-Q-00</p>	Jahmai Williams