

Commonwealth Edison Company  
Dresden Generating Station  
6500 North Dresden Road  
Morris, IL 60450  
Tel 815-942-2920



March 1, 1999

JMHLTR: #99-0027

U.S. Nuclear Regulatory Commission  
ATTN: Document Control Desk  
Washington, D.C. 20555

Dresden Nuclear Power Station Unit 3  
Facility Operating License No. DPR-25  
NRC Docket Number 50-249

Subject: Completion of Isolation Condenser Tube Bundle Integrity Testing;  
Response to NRC IE Bulletin 76-01.

- Reference:
- (1) R. Bolger letter to J. Keppler, dated March 17, 1976, transmitting ComEd's Response to NRC IE Bulletin 76-01.
  - (2) J. Stang letter to D. Farrar, dated May 19, 1994, Evaluation of the Third Interval Inservice Inspection Program and Associated Requests for Relief for Dresden Nuclear Power Station, Units 2 and 3.

The purpose of this letter is to transmit the results of the integrity test performed for the Unit 3 Isolation Condenser tube bundle in accordance with reference (1). The testing was conducted on February 19, 1999, as part of Dresden Operating Surveillance Procedure DOS 0201-02, "Unit 3 Reactor Pressure Vessel ASME Boiler and Pressure Vessel Code 1000 psi System Leakage/Hydrostatic Test." This method of testing the isolation condenser tubes was found acceptable by Reference (2). 1/0

Test results were found acceptable, with no leakage being detected. A complete set of test results is on file at the station.


9903080076 990301  
PDR ADDCK 05000249  
G PDR

IEH

March 1, 1999  
U.S. Nuclear Regulatory Commission  
Page 2

If you have any questions, please contact Frank Spangenberg, Dresden Regulatory Assurance Manager at (815) 942-2920 extension, 3800.

Respectfully,



J. M. Heffley  
Site Vice President  
Dresden Station

cc: Regional Administrator, Region III  
Senior Resident Inspector, Dresden