

130.0

STRUCTURAL ENGINEERING BRANCH

130.6

Reg. Guide 1.10: The position of the applicant is found acceptable.

130.7

Reg. Guide 1.12: The position of the applicant is acceptable.

130.8

Reg. Guide 1.15:

1. Your commitment to test reinforcing bars at such a frequency that one full-diameter specimen from each bar size for each 50 tons or fraction thereof is acceptable.
2. Your response describing exception to paragraph C.1.C of R.G. 1.15 is not acceptable to the Regulatory staff. The present position of the Regulatory staff on acceptance standards of bar testing is described in paragraph CC-2331.2 of ACI/ASME (ACI 359) "Standard Code for Concrete Reactor Vessels and Containment," April 1973. Your response did not justify any exception to this position. Consequently, the rejected material should be used in non-safety related structures.

130.9

Regulatory Guide 1.18:

Ref. paragraph C5 (Items 4 and 5)

The position of the applicant to consider Midland Project as a non-prototype is found acceptable.

Item (8): The application should be updated to include the description of the structural integrity test prior to the submission of the FSAR.

130.10

Regulatory Guide 1.55:

The position of the applicant is found acceptable.

8006200

886