



**Commonwealth Edison**

Dresden Nuclear Power Station

R.R. #1

Morris, Illinois 60450

Telephone 815/942-2920

0216 +1 ←

May 1, 1987

EDE LTR #87-286

Mr. Mark Ring, Chief  
Reactor Projects  
United States Nuclear Regulatory Commission  
Region III  
799 Roosevelt Rd.  
Glen Ellyn, IL 60137

Dear Mr. Ring:

Attached please find the weekly update of out-of-service equipment for Dresden Units 2 & 3. This list is updated through Friday, May 1, 1987. This information is transmitted per Cordell Reed's letter to A. Bert Davis dated March 6, 1987.

*John W. Wajciga*  
E. D. Eenigenburg  
Station Manager  
Dresden Nuclear Power Station

EDE:maq

Attachment

cc: W. Pietryga  
J. Kotowski  
J. Brunner  
J. Almer  
D. Van Pelt  
S. DuPont  
FILE/Numerical  
FILE/NRC

8705080284 870501  
PDR ADOCK 05000237  
P PDR

1201  
MAY 5 1987

UPDATE LIST OF OUT OF SERVICE EQUIPMENT - DRESDEN UNIT 2

<u>EQUIPMENT OOS</u>	<u>SAFETY RELATED</u>		<u>REASON FOR OOS/IMPACT ON UNIT OPERATIONS IF NOT IN SERVICE</u>	<u>EXPECTED RETURN TO SERVICE</u>
	<u>Yes</u>	<u>No</u>		
- 2B Steam Jet Air Ejector and Offgas Train.		X	Completion of modification; one of two independent offgas systems.	June, 1987
- 2B Containment Hydrogen Monitoring System.	X		System calibration following pump replacement; one of two systems only one required per Tech Specs.	May 6, 1987 Parts arrived - work in progress.

UPDATE LIST OF OUT OF SERVICE EQUIPMENT - DRESDEN UNIT 3

<u>EQUIPMENT OOS</u>	<u>SAFETY RELATED</u>		<u>REASON FOR OOS/IMPACT ON UNIT OPERATIONS IF NOT IN SERVICE</u>	<u>EXPECTED RETURN TO SERVICE</u>
	<u>Yes</u>	<u>No</u>		
- 3C Shutdown Cooling Pump		X	Replace motor; this pump used as backup to Fuel Pool Cooling System during a refuel outage.	May, 1987.
- Instrument root isolation valve 3-1699-78 for drywell water level monitoring.	X		Valve in closed position until modification complete; instruments yet to be installed. "Nice-to-have" BWR Owners Group recommendation.	Completion U-3 refuel outage.
- LPRM cables 56-41A, 24-33A, 56-41D, 24-25C, 16-49D, 32-25B	X		Cables shorted; remaining operable LPRM's well above Tech. Spec. minimum requirement. Results in 6 of 164 LPRM's inop.	Completion U-3 refuel outage.
- HRSS Liquid Sample System		X	Modification work; sampling procedure in place in interim.	Testing in progress - mid May 1987