



**Commonwealth Edison**  
 Dresden Nuclear Power Station  
 R.R. #1  
 Morris, Illinois 60450  
 Telephone 815/942-2920

unc

PRIORITY ROUTING

First	Second
RA	RC
ORA	ORC
ORP	ORC
ORS	ORC
ORSS	ORC
ORNA	ORC
	ORC

FILE *los*

*m. Ring  
 right*

September 4, 1987

EDE LTR #87-582

Mr. Mark Ring, Chief  
 Reactor Projects  
 United States Nuclear Regulatory Commission  
 Region III  
 799 Roosevelt Rd.  
 Glen Ellyn, IL 60137

Dear Mr. Ring:

Attached please find the weekly update of out-of-service equipment for Dresden Units 2 & 3. This list is updated through Friday, September 4, 1987. This information is transmitted per Cordell Reed's letter to A. Bert Davis dated March 6, 1987.

*E. D. Eenigenburg*  
 \_\_\_\_\_  
 E. D. Eenigenburg  
 Station Manager  
 Dresden Nuclear Power Station

EDE:maq

Attachment

- cc: W. Pietryga  
 J. Kotowski  
 J. Brunner  
 R. Christensen  
 D. Van Pelt  
 S. DuPont  
 G. Smith  
 FILE/Numerical  
 FILE/NRC

*FEU  
 //*

8709110266 870904  
 PDR ADOCK 05000237  
 P PDR

SEP 09 1987

UPDATE LIST OF OUT OF SERVICE EQUIPMENT - DRESDEN UNIT 2

<u>EQUIPMENT OOS</u>	<u>SAFETY RELATED</u>		<u>REASON FOR OOS/IMPACT ON UNIT OPERATIONS IF NOT IN SERVICE</u>	<u>EXPECTED RETURN TO SERVICE</u>
	<u>Yes</u>	<u>No</u>		
- 2B Steam Jet Air Ejector and Offgas Train.		X	Completion of modification; one of two independent offgas systems (insulation installed).	October 1, 1987 New instrument scale required.
- CRD E9	X		Will not couple.	Outage greater than 3 days with D/W deinerted.
- 2B RWCU Pump		X	Overhaul pump. Parts on order.	10-15-87
- 2C Condensate Booster Pump		X	Replace seal	9-25-87
- 2B Condensate Transfer Pump		X	Overhaul pump	9-11-87
- U-2 Service Air Compressor		X	Overhaul	9-11-87

UPDATE LIST OF OUT OF SERVICE EQUIPMENT - DRESDEN UNIT 3

<u>EQUIPMENT OOS</u>	80-00411 <u>SAFETY RELATED</u>		<u>REASON FOR OOS/IMPACT ON UNIT OPERATIONS IF NOT IN SERVICE</u>	<u>EXPECTED RETURN TO SERVICE</u>
	<u>ES P A</u>	<u>Yes</u> <u>No</u>		
- Instrument root isolation valve 3-1699-78 for drywell water level monitoring.		X	Valve in closed position until modification complete; instruments yet to be installed. "Nice-to-have" BWR Owners Group recommendation.	Completion U-3 refuel outage.
- LPRM cables 56-41A, 24-33A, 56-41D, 24-25C, 16-49D, 32-25B		X	Cables shorted; remaining operable LPRM's well above Tech. Spec. minimum requirement. Results in 6 of 164 LPRM's inop.	Completion U-3 refuel outage.
- 3D1 Feedwater High Pressure Heater		X	Feedwater heater tube leak, limits load to 95% while OOS.	Completion U-3 refuel outage.
- 3B Reactor Building closed cooling water heat exchanger		X	Cleaning is completed. Mech Maint installing heads.	September 5, 1987