

Hematite Decommissioning Project	Procedure: HDP-PR-FSS-701, Final Status Survey Plan Development		
		Revision: 10	Appendix P-6, Page 1 of 1

**APPENDIX P-6
FSS FIELD LOG**

Survey Area: PSA 01 **Description:** 105' from 50' SW of MH-24 to C124B

Survey Unit: 04 **Description:** _____

FSS Field Log:

<u>Date/Time:</u>	<u>Observation or Comment:</u>	<u>Technician</u>
6/7/16 – 7:00	Begin purge of 2360 Z with 43-68 detector for FSS of piping. Today I will make a manned entry into this section of the 36" pipe for the survey. The weather today is clear and sunny with temperatures in the mid 70's. The pipe is clean and dry.	JMichel
6/7/16 – 7:45	Perform pre-QC check of 2360 Z with 43-68 detector.	JMichel
6/7/16 – 9:30	Begin taking 3 – 1 minute background measurements at C-124B(SW end) of STM-4.	JMichel
6/7/16 – 9:40	Begin scanning accessible surfaces of the pipe at a rate of 1"-2" per second. A tape measure is used to measure for systematic reading locations. A 1 minute static count will be taken at the 15 locations.	JMichel
6/7/16 – 10:45	Complete scan of pipe section. No anomalous readings were observed.	JMichel
6/7/16 – 15:08	Perform post-QC check of 2360 Z with 43-68 detector.	JMichel

FSS Field Log __ of __