



Commonwealth Edison  
Dresden Nuclear Power Station  
R.R. #1  
Morris, Illinois 60450  
Telephone 815/942-2920

*Central  
Mail*

50-249

November 18, 1976

BBS Ltr. #813-76

Mr. James G. Keppler, Director  
Directorate of Inspection & Enforcement-Region III  
U. S. Nuclear Regulatory Commission  
799 Roosevelt Road  
Glen Ellyn, Illinois 60137

Dear Mr. Keppler:

As a result of I.E. Bulletin No. 76-01, the isolation condenser tube bundle is included in the hydro boundary during refueling outage hydrostatic tests. The purpose of this is to confirm the integrity of the tube bundles by checking for increases in isolation condenser water level.

On November 3, 1976, prior to startup, a hydrostatic test was performed on Unit 3. The isolation condenser water level remained the same throughout the test indicating that there is no leakage from the tube bundle.

If there are any questions on the referenced test, please contact the station.

Sincerely,

B. B. Stephenson  
Station Superintendent

BBS:RM:gt

cc: G. Abrell  
T. Watts  
R. Mirochna  
File/NRC

NOV 29 1976