

Central

Vepco

VIRGINIA ELECTRIC AND POWER COMPANY
Surry Power Station
P. O. Box 315
Surry, Virginia 23983

July 23, 1979

Docket No: 50-280

Mr. James P. O'Reilly, Director
Office of Inspection and Enforcement
U.S. Nuclear Regulatory Commission
Region II
181 Marietta Street, Suite 3100
Atlanta, Georgia 30393

~~I. P. O'REILLY~~
C. M. UPRIGHT
P. D. CHENDE
W. B. KENNA
F. J. LONG
B. E. MURPHY
A. T. SUTHERLAND
K. M. CLARK

*Lewis
Peterson*

19 JUL 23 AM 11:59

USNRC REGION II
ANTI ANTA REGION II

Subject: I.E. Bulletin No. 79-13

Dear Sir:

In accordance with the provisions of IE Bulletin 79-13, VEPSCO supplements our earlier reports for Surry Power Station with the following:

As of this date, the following welds have rejectable indications:

- "A" S.G. 14-WFPD-17-601
 - W#3 Small area of rejectable porosity, (reported to NRC 07-16-79).
 - W#4 Two small linear indications in the root area, (reported to NRC 07-16-79).
 - W#5 Small area, lack of fusion - reject.
 - W#13 Small areas of rejectable incomplete fusion (reported to NRC 07-12-79).
- "B" S.G. 14-WFPD-13-601
 - W#1 Small area of rejectable porosity, (reported to NRC 07-12-79).
- "C" S.G. 14-WFPD-9-601
 - W#5 Small area of rejectable porosity, (reported to NRC 07-16-79).
 - W#6 Small area of rejectable incomplete fusion, (reported to NRC 07-16-79).
 - W#11 Small area of incomplete fusion, (reported to NRC 07-16-79).
 - W#9 Small area of rejectable incomplete fusion, (reported to NRC 7-23-79).
 - W#13 Small area of slag - reject.

7908280 239

Q

July 23, 1979

9 17 23 2811 2:59

USNHQ PRO. RE...

"C" S.G. 1A-WFPD-9-601 (Continued)
 WF1A Small areas of slag/incorrect fusion - reject.

Feedwater weld radiography is approximately 99% complete.

Yours very truly,

W. L. Stewart
 W. L. Stewart
 Station Manager

