



**UNITED STATES  
NUCLEAR REGULATORY COMMISSION**

REGION III  
2443 WARRENVILLE ROAD, SUITE 210  
LISLE, ILLINOIS 60532-4352

March 28, 2019

Mr. Bryan C. Hanson  
Senior VP, Exelon Generation Company, LLC  
President and CNO, Exelon Nuclear  
4300 Winfield Road  
Warrenville, IL 60555

**SUBJECT: QUAD CITIES NUCLEAR POWER STATION, UNITS 1 AND 2—INFORMATION  
REQUEST TO SUPPORT UPCOMING TEMPORARY INSTRUCTION 2515/194  
INSPECTION; INSPECTION REPORT 05000254/2019012; 05000265/2019012**

Dear Mr. Hanson:

This letter is to request information to support our inspection of the Industry Initiative Associated with the Open Phase Condition Design Vulnerabilities in Electric Power Systems (U.S. Nuclear Regulatory Commission (NRC) Bulletin 2012-01) beginning May 13, 2019, at your Quad Cities Nuclear Power Station. This inspection will be performed in accordance with the NRC Temporary Instruction 2515/194.

In order to minimize the impact that the inspection has on the site and to ensure a productive inspection, we have enclosed a list of documents requested for the inspection. Please provide this information prior to May 3, 2019. It is important that all of these documents are up to date and complete in order to minimize the number of additional documents requested during the preparation and/or the onsite portions of the inspections. Insofar as possible, this information should be provided electronically to the lead inspector.

The lead inspector for this inspection is Mr. Ijaz Hafeez. We understand that our licensing contact for this inspection is Mr. Gus Hernandez of your organization. If there are any questions about the inspection or the material requested in the enclosure, please contact the lead inspector at 630-829-9843 or via e-mail at [Ijaz.Hafeez@nrc.gov](mailto:Ijaz.Hafeez@nrc.gov).

This letter does not contain new or amended information collection requirements subject to the Paperwork Reduction Act of 1995 (44 U.S.C. 3501 et seq.). Existing information collection requirements were approved by the Office of Management and Budget, Control Number 3150-0011. The NRC may not conduct or sponsor, and a person is not required to respond to, a request for information or an information collection requirement unless the requesting document displays a currently valid Office of Management and Budget Control Number.

This letter and its enclosure will be made available for public inspection and copying at <http://www.nrc.gov/reading-rm/adams.html> and at the NRC Public Document Room in accordance with Title 10 of the *Code of Federal Regulations*, Part 2.390, "Public Inspections, Exemptions, Requests for Withholding."

Sincerely,

***/RA/***

Ijaz Hafeez, Reactor Engineer  
Engineering Branch 3  
Division of Reactor Safety

Docket Nos. 50-254, 50-265  
License Nos. DPR-29, DPR-30

Enclosure:  
Document Request for Temporary  
Instruction 2515/194 Inspection

cc: Distribution via LISTSERV®

Letter to Bryan C. Hanson from Ijaz Hafeez dated March 28, 2019.

SUBJECT: QUAD CITIES NUCLEAR POWER STATION, UNITS 1 AND 2—INFORMATION  
REQUEST TO SUPPORT UPCOMING TEMPORARY INSTRUCTION 2515/194  
INSPECTION; INSPECTION REPORT 05000254/2019012; 05000265/2019012

DISTRIBUTION:

Michael McCoppin  
RidsNrrDorlLpl3  
RidsNrrPMQuadCities Resource  
RidsNrrDirslrib Resource  
Darrell Roberts  
John Giessner  
Jamnes Cameron  
Allan Barker  
DRPIII  
DRSIII

ADAMS Accession Number: ML19087A291

OFFICE	RIII	RIII	RIII	RIII
NAME	IHafeez:cl			
DATE	03/28/19			

**OFFICIAL RECORD COPY**

## DOCUMENT REQUEST FOR TEMPORARY INSTRUCTION 2515/194 INSPECTION

**Inspection Report:** 05000254/2019012; 05000265/2019012

**Inspection Dates:** May 13–17, 2019

**Inspection Procedures:** TI 2515/194-TI-2515-Phase 5

**Inspector:** Ijaz Hafeez  
630-829-9843  
[Ijaz.Hafeez@nrc.gov](mailto:Ijaz.Hafeez@nrc.gov)

Please provide the following documentation (Items 1–8) to the lead inspector prior to the onsite inspection date, preferably no later than May 3, 2019. Whenever practical, please provide copies electronically. Please provide an index of the requested documents which includes a brief description of the document and the numerical heading associated with the request (i.e., where it can be found in the list of documents requested).

1. Copies of any calculations, analyses, and/or test reports performed to support the implementation of your open phase condition (OPC) solution. If, in your implementation, OPCs are not detected and alarmed in the control room please include documentation that: (a) demonstrates the OPC will not prevent functioning of important-to-safety structures, systems, and components; and (b) detection of an OPC will occur within a short period of time (e.g., 24 hours).
2. Copies of any modification packages, including Title 10 of the *Code of Federal Regulations*, Part 50.59 evaluations if performed, used for or planned for the implementation of your OPC solution.
3. Copies of periodic maintenance, surveillance, setpoint calibration, and/or test procedures implemented or planned, for your OPC solution.
4. Copies of your licensing basis changes to Updated Final Safety Analysis Report and/or Technical Specifications, as applicable, which discuss the design features and analyses related to the effects of, and protection for, any open phase condition design vulnerability.
5. Copies of any procurement specifications and acceptance testing documents related to the installation of your OPC solution.
6. Copies of any site training the team will need to accomplish to gain access to areas with, or planned, major electrical equipment used in your OPC solution (i.e., switchyard).
7. Provide documentation showing that with an OPC occurrence and no accident condition signal present, either:
  - a. An OPC does not adversely affect the function of important-to-safety structures, systems, and components, or

Enclosure

## DOCUMENT REQUEST FOR TEMPORARY INSTRUCTION 2515/194 INSPECTION

- b. Technical Specifications (TS) limited condition for operability are maintained or the TS actions are met without entry into TS Limited Condition for Operability 3.0.3, and
  - i. Important-to-safety equipment is not damaged by the OPC, and
  - ii. Shutdown safety is not compromised
- 8. With OPC occurrence and an accident condition signal present:
  - a. Provide documentation showing that automatic detection and actuation will transfer loads required to mitigate postulated accidents to an alternate source and ensure that safety functions are preserved, as required by the current licensing bases, or
  - b. Provide documentation showing that all design basis accident acceptance criteria are met with the OPC, given other plant design features. Accident assumptions must include licensing provisions associated with single failures. Typically, licensing bases will not permit consideration of the OPC as the single failure since this failure is a non-safety system.

Please provide the following documentation to the team when they arrive onsite. Whenever practical, please provide copies electronically, except for drawings. Drawings should be provided as paper copies of sufficient size (ANSI "C" or "D") such that all details are legible.

1. A brief presentation describing your electric power system design and typical electrical transmission and distribution system alignments; OPC design schemes installed to detect, alarm and actuate; bus transfer schemes; and maintenance and surveillance requirements. This presentation should be a general overview of your system. Please schedule the overview shortly after the entrance meeting.
2. Plant layout and equipment drawings for areas that identify: (a) the physical plant locations of major electrical equipment used in your open phase condition solution; (b) the locations of detection and indication equipment used in the OPC sensing circuits.
3. If OPC actuation circuits are required, provide documentation that demonstrates continued coordination with the other protective devices in both the offsite electrical system (within Callaway Plant area of responsibility) and the onsite electrical systems.
4. Access to locations in which open phase condition equipment is installed or planned (i.e., switchyard, etc.)
5. Copies of documentation or testing that demonstrates your OPC solution minimizes spurious actuation or misoperation in the range of voltage imbalance normally expected in the transmission system that could cause undesired separation from an operable off-site power source.