OP 551 - Project Planning



Activity Hazaro	d Analysis – 5	i.O				
Activity/Work Task: Site Reconnaissance	Overall Risk Assessment Code (RAC) (Use highest code) M) M
Project Location: UNC New Haven		Risk Asse	ssment Coo	de (RAC) I	Matrix	
Contract Number: 10-1007.00 (old project #)	Severity	Probability				
Date Prepared: 2/25/2016		Frequent	Likely	Occasional	Seldom	Unlikely
Prepared by (Name/Title): Mike Plonski	Catastrophic Critical	E	E H	H	H M	M L
Reviewed by: Sean Liddy, CSP	Marginal Negligible	H M	M	M		
Competent Person (if applicable): Radiation Technician	Step 1: Review each "Hazard" with identified safety "Controls" and determine RAC (See above) "Probability" is the likelihood to cause an incident, near miss, or RAC Cha			hart		
Notes: (Field Notes, Review Comments, etc.) The following outlines minimum requirements per accordance with the SSHP previously prepared for the project site. Subcontractors are responsible for performing tasks in	accident and identified as: Frequent, Likely, Occasional, Seldom or Unlikely. "Severity" is the outcome/degree if an incident, near miss, or accident did occur and identified as: Catastrophic, Critical, Marginal, or Negligible E = Extremely High Risk H = High Risk					
accordance with the minimum requirements established for the site and in accordance with their own HS&E policies and procedures. Subcontractors shall review and supplement the						KISK
AHA with company specific HS&E guidance. Modifications or changes to the AHA should be forwarded to the PM/SSHO and reviewed by all project staff prior to performing the task.	Step 2: Identify the RAC (Probability/Severity) as E, H, M, or L for each "Hazard" on AHA. Annotate the overall highest RAC at the top of AHA.					
Personal Protective Equipment (PPE):			-			
					-	
Safety Equipment: ☐ First Aid Kit ☐ Eyewash Station ☐ Eyewash Bottles ☐ Fire Extinguisher (A-B-C) ☐ Pop-up Shade ☐ Sunscreen ☐ Drinking Water ☐ Air Horn ☐ Trekking Poles ☐ Insect Repellent ☐ Wheel Chocks ☐ Cargo Net ☐ Stretch First Safety First Other Safety Equipment: Trekking pole (or equivalent) recommended for use to ensure proper footing in areas of debris.						
Monitoring Procedures and Action Levels (Refer to Section 3.0 of SSHP):	PR (Respirable Dust)	PDM (To	tal Dust) 🔲	Radiological N	Meter Pers	onal Air Pump

Job Steps	Hazards	Controls	RAC
Site walk/survey to perform inspections and collect measurements and data.	Twisting ankles/feet due to surface/subsurface obstructions.	- Due to age/condition of building, high potential for holes in walking surface due to weather/rot. Avoid areas of water damage, saturated flooring and standing water. Visually inspect area walking. Identify possible hazards such as holes, obstructions protruding from the ground, or debris that may be scattered on the ground. Contact site manager immediately and do not proceed if any conditions are observed that could make walking in the area unsafe.	M

Job Steps	Hazards	Controls	RAC
Site walk/survey to perform inspections and collect measurements and data	Falling objects from overhead	-Visually inspect overhead structure prior to entering into building. Use hard hats, safety glasses and appropriate PPE.	
(continued).		Do not enter if building appears unsafe, or lose objects noted overhead. Do not enter if high/gusty winds are present. Contact PM and make note in field book that structure unsafe to enter.	M
Site walk/survey to perform inspections and collect measurements and data (continued).	Injuries caused by improper lifting techniques.	-Use proper bending/lifting techniques by bending and lifting with legs and not with back. Keep load centered to body and do not over extend. Avoid twisting. Use buddy system to lift heavy objects. Ensure pathway is clear before lifting.	
(Trips/Falls	-Watch footing and observe ground surface for breaks in elevation, uneven surfaces, loose debris, or other obstructions to cause improper footing.	
Site walk/survey to perform inspections and collect	Falls from height	-Avoid areas in which potential fall hazards (≥6 ft to lower level) are present. Fall protection will be required if exposed to fall ≥6 ft to lower level.	
measurements and data (continued).		Contact OH&S Manager for guidance.	
	Confined Spaces	-Be aware of presence of confined spaces on project site and do not enter.	
		Contact OH&S Manager for guidance.	
	Biologic hazards such as insects, poison ivy, spiders, and snakes.	-Although not expected to be of concern during winter months, check immediate area for potential hazards such as poison ivy, spiders, wasps, snakes, etc. Use bug repellent, sunscreen, and trekking pole as necessary.	
Site walk/survey to perform inspections and collect measurements and data	Exposure to COCs via dust generation during walk over	-Visually identify and avoid potential ACM in the work area. Mark downed ACM with spray paint and do not disturb.	
(continued).	Exposure to other chemicals potentially present on-site	-Do not disturb drums or other containers of unknown materials. Do not attempt to open lids, or turn valves on containers/drums. Do not tilt/rock/move containers/drums of unknown content.	
		If containers/drums noted to be compromised or leaking, notify PM, OH&S Manager and leave the area.	
Using instrumentation and tools for data collection.	Injuries caused by improper lifting techniques or stretching.	-Use proper bending/lifting techniques by bending and lifting with legs and not with back. Keep load centered to body and do not over extend. Avoid twisting. Use buddy system to lift heavy objects. Ensure pathway is clear before lifting.	
	Twisting ankles/feet due to surface/subsurface obstructions.	-Inspect area before driving and/or walking. Identify possible hazards such as holes, obstructions protruding from the ground, or debris that may be scattered on the ground. Contact the PM and/or OH&S Manager immediately and do not proceed if any conditions are observed that could make driving/walk in the area unsafe and that cannot be fixed with the equipment or personnel onsite.	
	Slips, trips, falls.	-Be observant for tripping hazards, holes, or other uneven surfaces.	

Job Steps	Hazards	Controls	RAC
Secure equipment in vehicle when complete.	Damage to equipment/tools and/or accidents with loose objects. Pinch points.	-Stow all materials in vehicle properly, use appropriate cases and bags. Secure equipment in bed of truck with netting or straps. Do not leave any equipment loose in the cab or bed or the truck. It can cause property damage or serious injuries to others or yourself by falling-off from vehicle. -When securing equipment, watch for pinch points. Straps and netting can get caught on objects and snap back as well as trap a finger if hand placement is not correct. Use a buddy to help secure equipment when possible.	
	Communications	-Maintain contact with site workers and advise of location of survey, and status. Confirm when complete prior to departure.	

- Additional Safety Considerations

 1. Ensure all personnel have read and acknowledged the AHA. The AHA may be revised daily based on daily de-brief of work activities.
- 2. Keep line of site with co-worker and ensure regular verbal contact. If out of the line of site, ensure radio or cell phone contact is established and maintained.

Equipment to be Used	Inspection Requirements	Training Requirements
Utility Vehicles, including trucks	Daily Preventative Maintenance Checks	Vehicle & Driver Safety Awareness Familiarity with the vehicle being operated.
Communications Equipment	Daily communications Checks	Familiarity with the equipment. Knowledge of Emergency Response Procedures.
PPE – steel toed boots, hard hat, safety glasses, high visibility vest, snake gaiters	Daily inspection prior to use	To be used in accordance with manufacturer's specifications and operator's manual
Sodium iodide gamma detector with ratemeter	Daily functional test prior to use	Qualified Radiological Protection Technician To be used in accordance with manufacturer's specifications and operator's manual
Alpha-Beta-detector with rate meter	Daily functional test prior to use	Qualified Radiological Protection Technician To be used in accordance with manufacturer's specifications and operator's manual
Dose rate meter	Daily functional test prior to use	Qualified Radiological Protection Technician To be used in accordance with manufacturer's specifications and operator's manual
Hand/Power Tools	Inspect hand tools for serviceability	Use hand tools for their intended purposes. Use gas powered tools only for intended purposes. Review manufactures instructions. Familiarity with the equipment.
		Other Training: -Evacuation, Emergency Response & Notification Procedures IAW SSHPSafe work practices and precautions IAW SSHPOSHA qualifications and training as required IAW SSHP.

Avokanowlodijameni

All employees, subcontractors, and visitors must sign the Acknowledgement form, in this section, before conducting field activities at this site.

By signing this form, CABRERA employees agree that:

- I have read this Activity Hazard Analysis and I understand the requirements of the AHA.
- I will conduct work at this site in accordance with the requirements of the AHA.

By signing this form, subcontractors and visitors agree that:

- I have read and understood the potential hazards associated with the site.
- I have read this Activity Hazard Analysis and I understand the requirements of the AHA.
- I will conduct work at this site in accordance with the requirements of the AHA.

• I will ensure compliance with my company's policies on health and safety.

Name (Print)	Date	Company	Signature
Annaids	2/21/17	Cabrera	anda
Ta Der	2-21-17	ALG	Man
Chris Powers	2-21-17	Aia	Cliffe
Rozy GRAY	2-21-17	AIG	hyper
Nick Gerliner	2/21/17	Cabrera	IMAD
A Cran	2/2/17	Cabring	all
Fredi Paredes	2/23/17	AIG	ATT.
Alexando Coste	9/23/17	AG	(Tunfyer)
en e		•	
	1		