

APPENDIX A

Washington Public Power Supply System
P. O. Box 968
Richland, Washington 99352

Docket No. 50-460
Construction Permit No. CPPR-134

Notice of Deviation

Based on the results of an NRC inspection conducted at the WNP-1 site on April 24-27, 1979, it appears that one of your activities was not conducted in accordance with your commitments to the Commission as indicated below:

Contrary to the commitment in Sections 3.2.2.3, 3.2.4.1, and Table 3.2-2 of the PSAR, a pipe spool classed as ASME Section III, Class 3 (WPPSS Quality Class I) for the Containment Equipment and Floor Drains (DFR system), was found to contain a field fabricated weld which did not meet the requirements of ASME Section III, Class 3 as stated in Section ND 5300 of the ASME B&PV Code. In this weld, the inspector observed that three or more inches of the weld root lacked complete fusion. The weld (No. 500 of the DFR System) had been accepted.

786152

7908230058