



P.O. BOX 270 HARTFORD, CONNECTICUT 06101 (203) 666-6911

The

June 27, 1979 MP-2-4060

Mr. Boyce H. Grier Director, Region i Office of Inspection and Enforcement U. S. Nucl ar Regulatory Commission 631 Park /venue King of Prussia, Pennsylvania 19406

Dear Mr. Grier:

This informational letter is to inform you of a tube leakage occurrence in the Millstone Unit 2 degasifier, which resulted in the degasifier not being available for reactor coolant system degassing prior to the March 10, 1979 refueling shutdown.

The unavailability of the degasifier was due to tube erosion failure in the steam tube bundle. The degasifier tubes are 3/4" OD x 0.042 wall, SA-213-TP304 and were supplied by the Sentry Equipment Corporation. A total of 10 tubes ((2)-3/9/79; (8)-5/1/79) have required plugging.

The degasifier leaks resulted in minor contamination of the Auxiliary Steam Condensate Recovery Tank and the Auxiliary Steam Surge Tank. Health Physics precautions were taken and any areas that could have been contaminated were roped off and monitored. The Auxiliary Steam condensate recovery system was secured and the Surge Tank was drained to the west condensate pit for Radwaste processing. Cleaning of the affected areas was accomplished by a water flush for several hours until all levels were less than minimal detectable activity.

The degasifier was returned to service after completion of repairs on May 4, 1979.

Very truly yours,

John F. Opeka 52 Station Superintendent

522 265

JFO/ECF:mw