APPENDIX A

NOTICE OF VIOLATION

Virginia Electric and Power Company Surry Unit 1 License No. DPR-32

Based on the NRC inspection February 5 - March 9, 1979, certain of your activities were apparently not conducted in full compliance with NRC requirements as indicated below. These items have been categorized as described in correspondence to you dated December 31, 1974.

A. As required by Technical Specification 6.4.D, the detailed written procedures provided for actions to be taken for specific and unforeseen malfunctions of systems or components including alarms, shall be followed.

Contrary to the above, Unit 1 annuniciator alarm 1A-H-6 procedure 1A-62 was not properly followed after the alarm for water in the shell side of the recirculation spray heat exchanger was annunciated. The inspector observed the annunciated alarm on February 20, 1979, but could only determine that the alarm occurred between February 16 and 20, 1979, since the event was not logged.

This is an infraction.

B. As required by Technical Specification 3.21.G, all penetration fire barriers protecting safety related areas shall be functional at all times, otherwise a continuous fire watch shall be established.

Contrary to the above, on March 9, 1979, three unsealed electrical conduits with cabling were found penetrating the fire barrier wall between the auxiliary building and the cable vault area behind the control room. The non-functional penetration fire barriers appeared to have been unattended since the interruption of the work some hours before the finding.

This is an infraction.

2344 331

7906190208