

ETROPOLITAN EDISON COMPANY

POST OFFICE BOX 542 READING, PENNSYLVANIA 19603

TELEPHONE 215 - 929-3601

May 19, 1978 GQL 0959

Mr. Eldon J. Brunner, Chief Reactor Operations & Nuclear Support Branch U. S. Nuclear Regulatory Commission 631 Park Avenue King of Prussia, Pennsylvania 19406

Dear Mr. Brunner:

.

Three Mile Island Nuclear Station, Unit 1 (TMI-1) Operating License No. DPR-50 Docket No. 50-289 Inspection Report No. 78-07

This letter and the attachment are in response to your inspection letter of May 5, 1978 concerning Mr. J. C. Higgins' inspection of TMI-1 and the resultant finding of one apparent infraction.

Sincerely. J. G. Herbein

Vice President-Generation

JGH:DGM:cjg

Attachment

1419 002

7910150868



Metropolitan Edison Company Three Mile Island Nuclear Station Unit I License No. DPR-50 Docket No. 50-289 Inspection No. 78-07

Apparent Item of Noncompliance

Technoial Specification 6.8.1 states in part, "Written procedures and administrative policies shall be established, implemented and maintained..."

Contrary to the above, at approximately 2:00 p.m. on April 14, 1978, valve SA-V34 Fas found shut when required by Enclosure III to Surveillance Procedure 1303-6.1, "Reactor Building Integrated Leak Rate Test", Revision 6, dated March 1, 1978 with TCN 78-135, dated April 7, 1978, to be open, thus providing an improper barrier to containment leakage.

Response to Item of Noncompliance



A. <u>Action Taken</u>: A complete recheck of the valve lineup was performed to assure that all valves were in the correct position for the Integrated Leak Rate Test (ILRT). An investigation was made to determine why the valve position has been changed after the lineup was made for the ILRT. No cause for the incorrect valve position was identified.

- B. Action to Prevent Recurrence: The ILRT procedure will be changed to require a briefing of operations personnel instructing them not to operate valves with ILRT tags without shift foreman approval.
- C. The procedure will be changed by September 1, 1978.

1419 003