



MISSISSIPPI POWER & LIGHT COMPANY

Helping Build Mississippi

P. O. BOX 1640, JACKSON, MISSISSIPPI 39205

PRODUCTION DEPARTMENT

April 15, 1980

Office of Inspection & Enforcement  
U. S. Nuclear Regulatory Commission  
Region II  
101 Marietta Street, NW  
Suite 3100  
Atlanta, Georgia 30303

Attention: Mr. J. P. O'Reilly, Director

Dear Mr. O'Reilly:

SUBJECT: Grand Gulf Nuclear Station  
Bechtel Job No. 9645  
File 0290/0494/15521  
RII: PKV  
50-416, 417/79-34/30  
Supplemental Response for  
IE Inspection Report  
AECM-80/77

Reference: AECM-80/67, dated April 4, 1980

As requested by your Mr. P. K. Van Doorn on April 14, 1980, the attached information is submitted to supplement and clarify Mississippi Power & Light's previous response transmitted by the referenced letter.

Yours truly,

J. P. McGaughy, Jr.  
Director of Power Production

ATR:lb  
Attachment

cc: Mr. N. L. Stampley  
Mr. R. B. McGehee  
Mr. T. B. Conner

Mr. Victor Stello, Jr., Director - THIS COPY FOR  
Division of Inspection & Enforcement  
U. S. Nuclear Regulatory Commission  
Washington, D. C. 20555

8004280322

Boo!  
SE  
1/1

Supplemental Response to NRC Item 50-416/79-34-01

(1) Corrective Steps Taken and Results Achieved

This response is supplemented as follows:

A review of the Unit I radiographs for the piping spools supplied by the NSSS sub-tier vendor in question has been conducted. This review revealed density ranges were in excess of T-262.3 and a review of the area of interest on adjacent film was not possible as the flash card film identification on a few films had been positioned so as to obscure a small percentage of the overall weld.

(2) Corrective Steps Taken to Avoid Further Noncompliance

- (a) This response applies to the Recirculation System piping as well.
- (b) This response applies to the Recirculation System piping as well.
- (c) This response requires no change.

(3) Date to Achieve Full Compliance

This response applies to the Recirculation System piping as well.