

80052062A7

PDR
LPDR
TIC ✓
NSIC
CENTRAL FILES

GULF STATES UTILITIES COMPANY

POST OFFICE BOX 2951 • BEAUMONT, TEXAS 77704
AREA CODE 713 838-6631

April 7, 1980

RBG - 7464
File No. G9.5

Mr. Karl V. Seyfrit, Director
U.S. Nuclear Regulatory Commission, Region IV
Office of Inspection and Enforcement
611 Ryan Plaza Drive
Suite 1000
Arlington, TX 76011

Dear Mr. Seyfrit:


River Bend Station Unit 1
Docket No. 50-458

As requested in your letter of December 13, 1979, enclosed are copies of Pittsburgh Testing Laboratory (PTL) Report numbers 800985 and 800986 for fine and coarse aggregates respectively. Both reports show the five month results of the ASTM C227 mortar bar test being performed using high alkali cement samples.

The five month results, recorded as an average length change percent, are +0.03 and +0.02 for fine and coarse aggregates respectively and are well within the acceptance limits of +0.05 for 3 month and +0.10 for 6 month test durations.

The 6 month (and final) results are scheduled for completion by April 19, 1980. We will transmit them to you as soon as we receive them.

Sincerely,



J. G. Weigand
Vice President
Operations & Technical Systems

JGW/JEB/WJR/mb

Enclosures