

FILE COPY

**Florida
Power**
CORPORATION

11 January 1977

CS-77-5

3-0-3-a-1

Mr. Norman C. Moseley, Director
Office of Inspection and Enforcement
U. S. Nuclear Regulatory Commission
230 Peachtree St., N.W., Suite 818
Atlanta, Georgia 30303

Crystal River Unit 3
Docket No. 50-302
License #DPR-72
Licensee Event Report 77-1

Dear Mr. Moseley:

Your office was notified on 3 January 1977 of this event. This report is submitted in accordance with Technical Specification 6.9.1 and Regulatory Guide 1.16, Revision 4, Section 2.a.(3), as a written Fourteen (14) Day Report.

A through wall crack was found in an eight inch Schedule 40 304 stainless steel building spray pipe. This crack is in the heat affected zone of a pipe-to-pipe weld at a location which contained stagnant water.

We are taking action in accordance with IE Circular 76-06 dated 24 November 1976. A summary report will be submitted within sixty (60) days.

Very truly yours,


FLORIDA POWER CORPORATION

W. P. Stewart
Director, Power Production

DWP/feh

Enclosure

856


Nuclear Plant Manager

8002 270 601

5