

UNITED STATES ATOMIC ENERGY COMMISSION DIVISION OF COMPLIANCE REGION III 799 ROOSEVELT ROAD GLEN ELLYN, ILLINOIS 60137

December 9, 1971

Docket No. 50-346

Toledo Edison Company ATTN: Glenn J. Sampson Vica President - Power 306 Edison Plaza Toledo, Ohio 43652

Gentlemen:

We recently received information from two licensees operating pressurised water reactors which may relate to the future performance of reactor scram circuit breakers in your facility.

This letter provides you with a copy of the body of the letter that was forwarded to the likensees of operating pressurized water reactors by cognizant Regional offices of the Division of Complianca.

No action on your part is required; however, we will review this matter during our continuing inspection program.

Should you have any questions concerning this matter; we will be placed to discuse them with you.


Sincerely yours,

Boyce H. Grier Regional Director

Enclosure: Body of Ltr to Licensees of Operating PWR's

bcc: J. B. Henderson. CO (6)

- A. Giambusso, CO
- L. Kornblith, CO
- R. H. Engelken, CO
- DR Central Files





Body of Letter to Licensees of Operating

Pressurized Water Reactors

We recently received information relating to the performance of reactor scram circuit breakers from two licensees operating pressurized water reactors. The reactor scram circuit breakers are Westinghouse, type DB-50. The information is as follows:

Plant A

Three failures to operate occurred at this facility. Each failure involved the undervoltage trip attachment. No common mode of failure could be identified. One failure was attributed to a broken latch pin, the second to mechanical binding of the trip layer, and the cause of the third was not specifically identified.

Plant B

Two of the two reactor scram circuit breakers failed to trip on undervoltage during surveillance testing. The failure to trip was attributed to dirt accumulation on exposed linkages. This failure occurred after completion of inspection of the scram breakers to determine the applicability of the problem observed at Plant A.

It is requested that you inform this office within ten days, in writing, whether reactor scram circuit breakers of the described make and model are installed in your facility.

If the answer to the above question is in the affirmative, provide the date when each of your reactor scram circuit breakers will be inspected and tested. In addition, it is requested that you inform this office, in writing, within ten days following completion of inspection and testing of the specific findings from your inspection and tests, including a description of corrective actions taken or planned and the scheduled completion date of planned actions.

Should you have any questions concerning this matter, we will be pleased to discuss them with you.

