

SEP 1 1972

NOTE FOR FILES

TELECON WITH KEN CANADY, DUKE POWER COMPANY, AUGUST 30, 1972
STEAM GENERATOR B THERMOCOUPLES - OCONEE UNIT 1

K. Canady called to report that only 54 instead of 60 thermocouples would be reinstalled in the Oconee Unit 1 steam generator B. The original 60 units were a special prepared package that required only 12 penetrations through the steam generator hand hole. There is not time to order another package of this type and so a conventional TC installation had to be made requiring 60 penetrations. The hand hole has only enough room for 54 TC.

IAP
I. A. Peltier, Project Manager
Pressurized Water Reactors Branch No. 4
Directorate of Licensing

cc: R. C. DeYoung
A. Schwencer
D. Lange
I. A. Peltier

8001070

637

A