

FLASH NOTE

MAR 11 1976

Docket No. 50-302

Roger Boyd, Director, Division of Project Management
THRU: Walter R. Butler, Chief, Light Water Reactors Branch 4.

Original signed by
W. Moon

CONTINUING AND POTENTIAL ROLLOVER IN THE CRYSTAL RIVER, UNIT 3 (CR-3)
FUEL LOAD DATE (FLD)

The CR-3 FLD continues to slip on a weekly basis. The FLD per date of this note is 4/28/76. IGE (Reg. II) now estimates FLD can not occur before 6/15/76. Pre-operational testing and the compilation of test results are critical paths.

On 3/8/76, during hot functional testing, the loose parts monitoring system identified excessive vibrations in one of four reactor coolant pumps. The impact of identifying and correcting these vibrations could add an additional one to two months on the FLD.

At this time we estimate the CR-3 FLD to be 7/15/76.

POOR ORIGINAL

All licensing actions required prior to licensing are presently scheduled for completion on 4/26/76.

Original signed by

Leon E. Engle
Leon Engle, Project Manager
Light Water Reactors Branch 4
Division of Project Management

cc: R. Beineman
B. Rusche
E. Case
R. C. DeYoung
T. Abell, MIPC
J. R. Miller

Distribution
Docket File
LWR 4 File
L. Engle
M. Rushbrook

8003160 284 A

FLASH NOTE

OFFICE	LWR	LWR 4				
SURNAME	LEngle	WRButler				
DATE	3/11/76	3/ /76				

Florida Power Corporation

- 2 -

MAY 31 1977

cc: Mr. S. A. Brandimore
Vice President and
General Counsel
P. O. Box 14042
St. Petersburg, Florida 33733

POOR ORIGINAL

OFFICE ▶						
SURNAME ▶						
DATE ▶						