

Appendix A

NOTICE OF VIOLATION

Commonwealth Edison  
Company

Docket No. 50-237  
Docket No. 50-249

Based on the inspection conducted on June 6-8, 15, 16, 20, 21, and 27-29, 1978, it appears that certain of your activities were in noncompliance with NRC requirements, as noted below. The item identified is an infraction.

Units 2 and 3 Technical Specifications, Section 6.2.A.7 require that surveillance and testing requirements which could have an effect on the safety of the facility shall have detailed written procedures which shall be prepared, approved and adhered to.

Contrary to the above on April 28, 1978, the licensee performed a valving operation not in accordance with DOS 6600-6, "Bus Undervoltage and ECCS Integrated Functional Test for 2/3 Diesel Generator," which caused the "A" LPCI and Core Spray Subsystems for Unit 2 to be rendered inoperable for approximately four hours. The licensee's corrective action to prevent occurrence has been reviewed and appears adequate; therefore, no further response is required.

8009260 697